



**Office of the City Engineer**  
609 West Navajo Street  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
Fax: 765-775-5249  
[www.westlafayette.in.gov](http://www.westlafayette.in.gov)

## **Engineering Department Monthly Report August 2009**

### **Department Statistics:**

Building Permits Issued: 40  
Plan Reviews Completed: 18  
Building Inspections Completed: 111  
Excavation Permits Issued: 13  
Excavation Inspections Completed: 34  
Storm Water Permits Issued: 0  
Storm Water Inspections Completed: 22

### **Road Projects:**

Salisbury Street Safety Improvements, Ph 2: *Completed all concrete drive aprons and sidewalks. Signal installation has been delayed due to new poles not being delivered. Parcel 13 was acquired on 8/25.*

Cumberland Avenue Reconstruction Ph 1: *100% Plan Set submitted for review and comment on 8/28. Appraisal work continues. Utility relocation agreements are being drafted. Preparing re-plat of Lots 3 and 4 of McClure Subdivision to aid in making improvements to the pond. Utilities to begin relocation work in September.*

Yeager Road, Phase 1: *No new updates.*

Yeager Road, Phase 2: *No new updates.*

Safe Routes to School: *Concrete curb ramps have been installed. New pavement markings and beacons will be installed by 9/2. Steering Committee met on 8/27. Focus group meetings were held on 8/11. Planning public Open House meeting for 9/9.*

2009 Street Resurfacing: *Bids opened on 8/10. Two bids received (Milestone \$843,456.90 and Rieth Riley \$660,405.15). Contract awarded to Rieth Riley on 8/17. Pre-construction meeting scheduled for 9/1. All work to be completed by 10/30.*

Salisbury Street Resurfacing (ARRA Funds): *No new updates.*

### **Sidewalk Projects:**

Sycamore Lane Traffic Calming: *Indiana American Water continued to delay Milestone from starting due to incomplete water line work. Milestone started storm sewer work on 8/17. Milestone to begin new sidewalk and curbs on 9/1.*

2009 CDBG Sidewalk Replacement: *Still have some punch items to complete.*

### **Building Projects:**

Wabash Commons: *Swiss asked to be allowed to complete site clean-up work. Swiss started work on 8/11 and are scheduled to be finished by 9/11.*

Northpointe: *Rezone received 12-1 approval recommendation at the Area Plan Commission on 8/19. Grading work and erosion control corrections continue.*