



**Office of the City Engineer**  
609 West Navajo Street  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
Fax: 765-775-5249  
[www.westlafayette.in.gov](http://www.westlafayette.in.gov)

## **Engineering Department Monthly Report June 2010**

### **Department Statistics:**

Building Permits Issued: 30  
Plan Reviews Completed: 5  
Building Inspections Completed: 107  
Excavation Permits Issued: 34  
Excavation Inspections Completed: 51  
Storm Water Permits Issued: 1  
Storm Water Inspections Completed: 13

### **Road Projects:**

Cumberland Avenue Reconstruction Ph 1: [Third wettest June on record. Very little progress on pond and road sub-grade. US 52 crosswalk improvements completed. Utility relocation work substantially completed.](#)

Yeager Road, Phase 1: [R/W appraisals continuing. Review appraisals started for Kopf and Stekle parcels.](#)

Salisbury Street Resurfacing (ARRA Funds): [Paving is complete. Striping is complete. Ramon is figuring final quantities to make sure we are on budget so Rieth-Riley can be paid.](#)

2010 Street Resurfacing: [Milestone has begun excavation on Quincy and Maple so they can begin the concrete work required on those two roads. Work is progressing well despite the street trees being a rough obstacle to work around.](#)

### **Sidewalk Projects:**

2010 CDBG Sidewalk Replacement: [Isom is working on the west side of the road replacing curb, sidewalk, drives, and ramps. Work is progressing well considering all of the trees along this section of Robinson.](#)