



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

**Engineering Department
Monthly Report
April 2011**

Department Statistics:

Building Permits Issued: 41
Plan Reviews Completed: 48
Building Inspections Completed: 113
Excavation Permits Issued: 22
Excavation Inspections Completed: 38
Storm Water Permits Issued: 0
Storm Water Inspections Completed: 0

Road Projects:

2011 Street Resurfacing: *Bids will be received & opened on 5/2/11. Construction should start by mi-May. Completion date is August 15, 2011.*

Lindberg Bridge: *Concrete pier walls and pier caps are being built. Approximately half are completed.*

Yeager Rd., Ph. 1: *Right of Way acquisition continues. Two parcels outstanding. Project has been scheduled for an October 13, 2011 letting through INDOT.*

Sidewalk Projects:

2011 CDBG Project: *Bids will be received and opened 5/2/11. Construction should start by mid-May. Letters have been sent to residents and property owners. Completion date is August 1, 2011.*