



Office of the City Engineer
222 North Chauncey Avenue
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report July 2016

Department Statistics:

New Permits:

Single Family Residence: 5
Multi-Family Residential: 0
Commercial: 0
Office: 0
Other: 0

Right of Way/Excavation:

Permits Issued: 9
Inspections Completed: 12

Improvement Permits:

Single Family Residence: 6
Multi-Family Residential: 2
Commercial: 2
Fraternity: 1
Office: 0
Other: 1

Storm Water:

Permits Issued: 0
Inspections Completed: 59

Misc. Permits:

Demolition: 2
Change of Use: 2
Sign: 5
Electrical: 7

Total Permits Issued: 42

Building Inspections Completed: 176

Projects:

- River Road Combined Sewer Overflow Project: This \$25 million dollar project was awarded to Bowen Engineering. The project entails the installation of a pipe 8 feet in diameter and more than 20 feet deep under the southbound lanes of River Road stretching from just north of the West Lafayette Wastewater Treatment Plant to Quincy Avenue. This is a combined sewer benefit that is part of our long term control plan and permit with IDEM. The project will greatly reduce the amount of sewer overflow into the Wabash River during heavy rain events. Bowen Engineering is currently working on Phase 2 of this project. Phase 1 closed State Street west of River Road to install the 8' pipe through the intersection. State Street was opened in time for the Memorial Day Weekend and Phase 2 began after the Memorial Day Weekend. Phase

2 includes closing the River Road and Tapawingo / Williams intersection to continue the pipe installation and constructing a new roundabout. Reconstruction efforts have begun on Williams Street. Phase 2 has also extended the lane restrictions further north to Quincy Street. The on ramp improvements on River Road to Fowler Street are complete and open to traffic. This allows southbound River Road access to Fowler. Currently Columbia Street and the Wiggins off ramp are closed for the pipe installation in River Road. Columbia Street should be reopened by mid-August. All businesses are still open. Vehicle and pedestrian detour details can be found at www.riverroadwl.com and will be updated as construction progresses.

- Happy Hollow Road Reconstruction: Happy Hollow Road has been reconstructed along the entire east half of the road. Northbound Happy Hollow Road is closed as full reconstruction continues on the west half. The contractor is now working on demolition of the west side of Happy Hollow as well as storm water construction. The road remains open to south bound traffic only. This will remain the case until the road reconstruction is complete.
- 2016 Street Resurfacing Project: This project has recently started with ADA curb ramp improvements on Frontage Road (near Aldi's) and along Hamilton Street in University Farms. Milling and resurfacing will begin in early August on Nighthawk, Frontage, and Hamilton Streets.