



Office of the City Engineer
222 North Chauncey Avenue
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report August 2016

Department Statistics:

New Permits:

Single Family Residence: 0
Multi-Family Residential: 0
Commercial: 0
Office: 0
Other: 0

Right of Way/Excavation:

Permits Issued: 19
Inspections Completed: 27

Improvement Permits:

Single Family Residence: 16
Multi-Family Residential: 1
Commercial: 3
Fraternity: 0
Office: 0
Other: 0

Storm Water:

Permits Issued: 0
Inspections Completed: 64

Misc. Permits:

Demolition: 0
Change of Use: 1
Sign: 5
Electrical: 6

Total Permits Issued: 51

Building Inspections Completed: 220

Projects:

- River Road Combined Sewer Overflow Project: This \$25 million dollar project was awarded to Bowen Engineering. The project entails the installation of a pipe 8 feet in diameter and more than 20 feet deep under the southbound lanes of River Road stretching from just north of the West Lafayette Wastewater Treatment Plant to Quincy Avenue. This is a combined sewer benefit that is part of our long term control plan and permit with IDEM. The project will greatly reduce the amount of sewer overflow into the Wabash River during heavy rain events. Bowen Engineering is currently working on Phase 2 of this project. Phase 1 closed State Street west of River Road to install the 8' pipe through the intersection. Phase 2 includes closing the River Road and Tapawingo / Williams intersection to continue the pipe installation and

constructing a new roundabout. Reconstruction efforts are wrapping up on Williams Street, however the intersection with River Road will remain closed until the roundabout is complete. Phase 2 has also extended the lane restrictions further north to Quincy Street. The on ramp improvements on River Road to Fowler Street are complete and open to traffic. This allows southbound River Road access to Fowler. Currently, Columbia Street and Quincy Street are closed for the pipe installation in River Road. These two intersections will not re-open until River Road is back to its normal configuration. All businesses are still open. Vehicle and pedestrian detour details can be found at www.riverroadwl.com and will be updated as construction progresses.

- Happy Hollow Road Reconstruction: Happy Hollow Road has been reconstructed along the entire east half of the road. Northbound Happy Hollow Road is closed as full reconstruction continues on the west half. The contractor has completed storm water construction and is in the process of shaping the roadway for subgrade stabilization. The road remains open to south bound traffic only. This will remain the case until the road reconstruction is complete.
- 2016 Street Resurfacing Project: This project was recently completed, including ADA curb ramp improvements on Frontage Road (near Aldi's) and along Hamilton Street in University Farms. It also included milling and resurfacing on Nighthawk, Frontage, and Hamilton Streets, as well as several alleys in the Chauncey Village Neighborhood.