



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765.775.5130
Fax: 765.775.5249

ENGINEERING DEPARTMENT REPORT – January 2008

Following are the significant activities for the Engineering Department for the month of January:

1. Building inspections completed: 144
2. Plan reviews completed: Commercial: 8 Residential: 7
3. Building Permits Issued: 24
4. Meetings: 29
Office consultations: 5
Field conferences and inspections: 1
5. Excavation permits issued: 20
6. NPDES Phase II Stormwater permits issued: 0
7. Stormwater inspections: 0
8. Other Activities:
 - Lindberg Road:
 - Continue to monitor condition of road. Concerned that movement of subgrade continues.
 - No new information from INDOT regarding Atlas suit.
 - Salisbury Safety Improvement Project, Phase II:
 - Continuing to meet with property owners on land acquisition.
 - Coordinating project scope with Sycamore Lane.
 - Cumberland Avenue Reconstruction:
 - Schneider completed the 3D Multimedia fly-through of the CPC's preferred concept.
 - Reviewing engineering report, cost estimates and traffic study.
 - Last CPC meeting held, CPC very receptive of 3D fly-through.
 - Western Interceptor:
 - Installed approximately 2,300' of 36" sewer pipe.
 - Completed bore and jack under SR 26.
 - Project on schedule.
 - Purdue Transportation Plan, Phase 1A:
 - Environmental assessment documentation is on-going.
 - BF&S has submitted some alternative concepts for the connection of Harrison Street to River Road and Tapawingo Drive.
 - Grade review plans submitted to INDOT. Awaiting review comments.
 - Met with Purdue and BF&S to discuss Sasaki suggestions.
 - Yeager Road, Phase I:
 - INDOT has approved master contract, still waiting to receive.
 - Yeager Road, Phase II:
 - Crossroad Engineers are working on Grade Review Plans.
 - Sycamore Lane Traffic Calming Project:
 - HE-BFS has submitted Grade Review Plans to INDOT for comment, still waiting for review.
 - Master Contract returned from INDOT.

- Met with INDOT regarding right-of-way requirements and procedures for this HES project. City will need to complete some additional right-of-way acquisition steps to meet INDOT requests.

2008 Street Resurfacing Project:

- Shortlist of streets compiled and ready for review.
- Bid book started.
- Anticipate bid date in late February or early March.

2008 Sidewalk Replacement Project:

- Starting design work and project specifications.

2008 Sidewalk and Ramp Project:

- Starting design work and project specifications.


2008 CDBG Sidewalk Project:

- Estimates have been made for locations.
- Bid book started.
- Anticipate bid date in late February or early March.

Green Meadows Lift Station:

- Replacement of Green Meadows Lift Station and Force Main improvements.
- Nine bids opened 1/22/08. Apparent low bidder was Infrastructure Systems, Inc. with a base bid of \$976,166.00
- Project to be awarded February 5, 2008.

Respectfully Submitted,

A handwritten signature in black ink, appearing to read "D. M. Buck".

David M. Buck, P.E.
City Engineer

DMB/wf