

Office of the City Engineer

609 West Navajo Street West Lafayette, Indiana 47906

Phone: 765-775-5130 Fax: 765-775-5249 www.westlafayette.in.gov

Engineering Department Monthly Report May 2009

Department Statistics:

Building Permits Issued: 27 Plan Reviews Completed: 18

Building Inspections Completed: 100

Excavation Permits Issued: 15

Excavation Inspections Completed: 102

Storm Water Permits Issued: 0

Storm Water Inspections Completed: 21

Road Projects:

Salisbury Street Safety Improvements, Ph II: Curb, gutter, and sidewalk work along the east side of Salisbury will continue. By the end of June, work should begin on the west side of Salisbury and move north toward Rainbow.

Cumberland Avenue Reconstruction Ph 1: Continuing utility coordination. Met with INDOT regarding the intersection of Cumberland and US 52. 100% design plans should be complete by mid-July. Expected to bid in August with construction expected to begin in mid-September.

Yeager Road, Phase I: Progressing with design and environmental documentation.

Safe Routes to School: *Organizing an advisory committee to have their first meeting in June. Infrastructure project had bid opening on May 6.*

2009 Street Resurfacing: Expect to go to BOW in June.

Salisbury Street Resurfacing (ARRA Funds): Will submit bid documents to INDOT for approval by June 15 to get on the schedule for an August 26 letting date.

Sidewalk Projects:

Sycamore Lane Traffic Calming: Indiana American Water continues their water line installation project. Water line installation is 80% complete. Testing expected to begin in mid-June. INDOT had bid opening on May 6.

2009 CDBG Sidewalk Replacement: Still waiting on SHPO for approval to remove trees.
2009 Sidewalk & Ramp Project: Expect to go to BOW. Plan to bid with the Street Resurfacing Project.

Building Projects:

Wabash Commons: *Site to be leveled and stabilized.* Champions' Centre: *Possible site redevelopment.*