



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report September 2009

Department Statistics:

Building Permits Issued: 38
Plan Reviews Completed: 15
Building Inspections Completed: 78
Excavation Permits Issued: 41
Excavation Inspections Completed: 107
Storm Water Permits Issued: 1
Storm Water Inspections Completed: 30

Road Projects:

Salisbury Street Safety Improvements, Ph 2: *Sidewalk, curb and gutter work complete.*

Milling and patching the old concrete surface, will overlay with asphalt through month of October. Project scheduled to be completed in November.

Cumberland Avenue Reconstruction Ph 1: *Construction bids to be received 10/26. Utility work and some drainage improvements to begin in November. Road construction to begin in March 2010.*

Yeager Road, Phase 1: *No new updates.*

Yeager Road, Phase 2: *No new updates.*

Safe Routes to School: *Beacons and crosswalks installed. Additional sidewalk connection added to connect crosswalk to Cumberland Elementary. A Safe Routes to School open house was held on 9/9 and was very well attended.*

2009 Street Resurfacing: *Concrete work is complete on Elm. Leslie is closed between Salisbury and Sunset for a maximum of three weeks while curb and sidewalk is replaced. Concrete work has begun in Glenwood Heights subdivision. Work on the Stadium and Russell intersection should begin 10/7. Project scheduled to be complete by 10/30.*

Salisbury Street Resurfacing (ARRA Funds): *INDOT Letting scheduled for 10/21. Work will take place in spring 2010.*

Sidewalk Projects:

Sycamore Lane Traffic Calming: *Sidewalk construction has begun along the south west end of the project. Work will continue to move east toward Salisbury Street then back along the east side of the project.*

2009 CDBG Sidewalk Replacement: *Project complete except for sod in a few places and railings that need to be installed. Waiting for stimulus money to finish paying for project.*

Building Projects:

Wabash Commons: *Site clean-up work is complete.*

Northpointe: *Site clean-up work is complete.*