



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report October 2009

Department Statistics:

Building Permits Issued: 27
Plan Reviews Completed: 17
Building Inspections Completed: 102
Excavation Permits Issued: 83
Excavation Inspections Completed: 11
Storm Water Permits Issued: 0
Storm Water Inspections Completed: 14

Road Projects:

Salisbury Street Safety Improvements, Ph 2: *Intermediate asphalt is in place. Traffic loops are being installed the end of October. Final surface should be done the first week of November.*
Cumberland Avenue Reconstruction Ph 1: *Construction bids opened 10/26.*
Yeager Road, Phase 1: *Utility coordination ongoing. Right-of-way engineering and appraisal problem analysis complete.*
Yeager Road, Phase 2: *No new updates.*
Safe Routes to School: *First full draft of the "Safe Routes to School Travel Plan" has been prepared and submitted for review by steering committee.*
2009 Street Resurfacing: *All paving should be complete by early November, concrete should be complete by mid to late November. Weather has slowed progress.*
Salisbury Street Resurfacing (ARRA Funds): *Bids opened 10/21. Rieth-Riley is apparent low bidder. INDOT will sign contract by end of this year for paving in spring 2010.*

Sidewalk Projects:

Sycamore Lane Traffic Calming: *Project approximately 50% complete. West side of the street should be complete by the end of this week with the exception of the trees. Removal complete on east side, currently working to prepare the subgrade for curb & gutter.*
2009 CDBG Sidewalk Replacement: *A few outstanding issues, but project almost complete. Change order should be processed in November.*

Building Projects:

Wabash Commons: *Site clean-up work is complete.*
Northpointe: *Site clean-up work is complete.*