



**Office of the City Engineer**  
609 West Navajo Street  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
Fax: 765-775-5249  
[www.westlafayette.in.gov](http://www.westlafayette.in.gov)

## **Engineering Department Monthly Report November 2009**

### **Department Statistics:**

Building Permits Issued: 15  
Plan Reviews Completed: 19  
Building Inspections Completed: 77  
Excavation Permits Issued: 58  
Excavation Inspections Completed: 12  
Storm Water Permits Issued: 1  
Storm Water Inspections Completed: 5

### **Road Projects:**

Salisbury Street Safety Improvements, Ph 2: *Resurfacing work completed in November. A ribbon cutting ceremony was held on 11/19.*  
Cumberland Avenue Reconstruction Ph 1: *Utility coordination work ongoing. Two bid packages (roadway and landscape) to be opened at 12/4 Board of Works. Expect to award construction contract in mid-December with road construction beginning in the spring of 2010.*  
Yeager Road, Phase 1: *Section 4(f) review continues. On 11/16 a meeting was held between the city and American Structurepoint to discuss the upcoming public hearing format, content and scheduling.*  
Yeager Road, Phase 2: *No new updates.*  
Safe Routes to School: *No new updates.*  
2009 Street Resurfacing: *A small amount of concrete work left to be done, should be complete by early December. Site restoration still needs to be completed.*  
Happy Hollow Road Reconstruction: *Requests for Proposals accepted at the 9/28 Board of Works meeting. Proposals are currently under review.*  
Salisbury Street Resurfacing (ARRA Funds): *Work to be completed in spring 2010.*

### **Sidewalk Projects:**

Sycamore Lane Traffic Calming: *Concrete work on west side of street complete. Curb and gutter complete on east side. Sidewalk is 40% complete on east side. Weather permitting, all concrete work will complete by mid December. Milling and resurfacing may take place this year, but will have to be done by 12/18 or will need to be moved to spring 2010.*  
2009 CDBG Sidewalk Replacement: *Waiting on Milestone to process change order.*

### **Building Projects:**

Wabash Commons: *No new updates.*  
Northpointe: *No new updates.*