



**Office of the City Engineer**  
609 West Navajo Street  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
Fax: 765-775-5249  
[www.westlafayette.in.gov](http://www.westlafayette.in.gov)

## **Engineering Department Monthly Report March 2010**

### **Department Statistics:**

Building Permits Issued: 27  
Plan Reviews Completed: 22  
Building Inspections Completed: 98  
Excavation Permits Issued: 11  
Excavation Inspections Completed: 4  
Storm Water Permits Issued: 0  
Storm Water Inspections Completed: 7

### **Road Projects:**

Cumberland Avenue Reconstruction Ph 1: *Road closed to construction on 3/1/10. Signage has been added to direct access to businesses. Pond work is continuing, some delays due to wet weather. Road demolition and utility relocation work on-going.*

Yeager Road, Phase 1: *Public Hearing record submitted on 3/3/10. INDOT/FHWA approved hearing record on 3/8/10. Submitted entire Categorical Exclusion environmental report on 3/8/10. Waiting on CE approval to start appraisals.*

Salisbury Street Resurfacing (ARRA Funds): *Work to start on 5/17/10.*

### **Sidewalk Projects:**

Sycamore Lane Traffic Calming: *Some cleaning and start-up work beginning.*

2010 CDBG Sidewalk Replacement: *Finishing plans and specifications. Will be working on Robinson Street from Dehart to Stadium. Work should start mid-May.*

### **Building Projects:**

Wabash Commons: *No new updates.*

Northpointe: *No new updates.*