



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report May 2010

Department Statistics:

Building Permits Issued: 27
Plan Reviews Completed: 28
Building Inspections Completed: 73
Excavation Permits Issued: 27
Excavation Inspections Completed: 90
Storm Water Permits Issued: 0
Storm Water Inspections Completed: 8

Road Projects:

Cumberland Avenue Reconstruction Ph 1: Weather and utility relocation have slowed progress on both the pond and road sub-grade. Better weather at the end of May should allow some make-up in the schedule. Work on the pedestrian island in US 52 will require additional lane restrictions and may cause traffic back-ups.

Yeager Road, Phase 1:

- FMIS authorization received on 4/29/10
- Appraisal work has started and meeting with property owners

Salisbury Street Resurfacing (ARRA Funds): Intersections of Salisbury/Stadium and Salisbury/Lutz have been patched. Milling will begin on Thursday (6/3/10) with surfacing to follow. A few other small areas will be patched as well.

2010 Street Resurfacing: Contracts were signed at the 5/24/10 Board of Works and Public Safety meeting. Pre-construction is scheduled for 6/9/10 and work can begin after that. Milestone is the contractor. Their bid was \$674,487.50.

Sidewalk Projects:

2010 CDBG Sidewalk Replacement: Contracts will be signed at the 6/1/10 Board of Works and Public Safety meeting and pre-construction will be scheduled after that. Work should begin mid to late June. Jack Isom Construction Company is the contractor. The bid was \$104,500.00.