



**Office of the City Engineer**  
609 West Navajo Street  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
Fax: 765-775-5249  
[www.westlafayette.in.gov](http://www.westlafayette.in.gov)

## **Engineering Department Monthly Report July 2010**

### **Department Statistics:**

Building Permits Issued: 43  
Plan Reviews Completed: 41  
Building Inspections Completed: 146  
Excavation Permits Issued: 32  
Excavation Inspections Completed: 41  
Storm Water Permits Issued: 0  
Storm Water Inspections Completed: 7

### **Road Projects:**

Cumberland Avenue Reconstruction Ph 1:

- Construction has had good progress in July thanks to better weather and strong efforts by Fairfield Contractors.
- Roadway sub-grade, under-drains, stone base, asphalt, and concrete curbs have all been completed in the closed section of Cumberland.
- Work on new drive, sidewalks, trail, and grading continues.
- Closed section is planned to be re-opened in time for the start of school in mid-August.

Yeager Road, Phase 1: R/W appraisals continuing. Buying agent is starting to contact owners with offers. Utility coordination meetings on 7/6 & 7/26. Design plans are approximately 75% complete.

Salisbury Street Resurfacing (ARRA Funds): Project complete. BF&S preparing final construction record for INDOT.

2010 Street Resurfacing: Concrete work is close to being complete on Quincy & Maple, and has started on Littleton (southern section). Bexley, Chelsea, & Ravina are milled and will get paved next. Salisbury from Columbia to Wiggins is paved. Littleton and Quincy are partially complete with paving. Working to speed up construction to be complete prior to the return of students.

### **Sidewalk Projects:**

2010 CDBG Sidewalk Replacement: West side curbs and sidewalk complete. East side is underway with removal and replacement of curb. New sidewalks have been installed starting at the south and moving north. Project should be complete in the next 2-3 weeks.