



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report September 2010

Department Statistics:

Building Permits Issued: 26
Plan Reviews Completed: 28
Building Inspections Completed: 90
Excavation Permits Issued: 19
Excavation Inspections Completed: 19
Storm Water Permits Issued: 0
Storm Water Inspections Completed: 1

Road Projects:

Cumberland Avenue Reconstruction, Phase 1: Work completed on south half of the project and traffic has been shifted to complete the final remaining portion of the north half. Anticipate the project to be completed by the end of October.

Yeager Road, Phase 1: Right of Way appraisal and acquisition work continues.

Lindberg Bridge: Plans and specifications have been completed by the consultant for the county. Project bids are to be opened at the October 18th County Commissioners Meeting. Project should commence in the beginning of November. City has been meeting with surrounding property owners and will continue to have meetings through October.

Wabash Heritage Trail Ext., Phase 1: Right of Way clearing work has started along N. River Road. Removal is being done as limited and surgical as possible to allow utilities to relocate and trail construction to be completed. Bus shelters have been temporarily removed and bus stops have been temporarily relocated.

Sidewalk Projects:

2010 Street Resurfacing: Need to fix sod issues and one piece of cracked sidewalk, then project will be complete – minor punch list items are all that remain to be completed.

2010 CDBG Sidewalk Project: Isom still needs to fix sidewalk in front of retaining wall and put expansion in between the two, then project will be complete.