



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report December 2010

Department Statistics:

Building Permits Issued: 24
Plan Reviews Completed: 19
Building Inspections Completed: 46
Excavation Permits Issued: 16
Excavation Inspections Completed: 11
Storm Water Permits Issued: 0
Storm Water Inspections Completed: 0

Road Projects:

2010 Street Resurfacing: *Final retainage bill has been submitted and paid – project closed out.*

2011 Street Resurfacing: *Starting planning & design for project, wage hearing has been scheduled.*

Cumberland Ave., Ph. 2: *Design work is 50% complete, continuing with property owner contact and starting the Right of Way engineering.*

Yeager Rd., Ph. 1: *4 parcels secured, all other offers still outstanding. Utility coordination and design continues.*

Lindberg Bridge: *Work has started on pile driving. This will be the controlling operation for the next several weeks.*

Sidewalk Projects:

2010 CDBG Project: *Final retainage bill has been submitted but not paid yet.*

2011 CDBG Project: *Last phase of Robinson (Stadium to River Rd.) and Rose (Stadium to Robinson). Started project design and bidding documents.*