



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report June 2011

Department Statistics:

Building Permits Issued: 42
Plan Reviews Completed: 55
Building Inspections Completed: 146
Excavation Permits Issued: 19
Excavation Inspections Completed: 87
Storm Water Permits Issued: 1
Storm Water Inspections Completed: 0

Projects:

2011 Street Resurfacing: *Construction start has been delayed over two weeks due to rain and contractor finishing other work. Concrete patching on Kent Ave. has been revised based on field check with contractor and unit prices within the bid.*

2011 CDBG ó Robinson Street: *Construction is progressing well along the east side of Robinson St. and Rose St. Curbs, sidewalks, and drives have been installed and work will now move to the west side of both streets.*

Lindberg Bridge: *Progress on Lindberg includes completion of the concrete support piers and caps. Installation of several precast, pre-stressed concrete beams and deck panels is also complete. The bridge should be open to traffic by the start of school on August 22nd.*

Harrison Street: *Construction on Harrison Street is progressing well, despite the rainy weather. Much of the underground utility and tunnel work is complete, and work is starting on the street, drives, and sidewalks. The section between University and Marsteller St. will be open by the start of school.*

Yeager Road, Phase 1: *Final tracings were submitted to INDOT for review on June 20th.*