



PDF Complete
Your complimentary use period has ended.
Thank you for using PDF Complete.

[Click Here to upgrade to Unlimited Pages and Expanded Features](#)

CITY OF
WEST LAFAYETTE

Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report July 2011

Department Statistics:

Building Permits Issued: 45
Plan Reviews Completed: 61
Building Inspections Completed: 121
Excavation/Right of Way Permits Issued: 14
Excavation/Right of Way Inspections Completed: 41
Storm Water Permits Issued: 0
Storm Water Inspections Completed: 9

Projects:

2011 Street Resurfacing: *Work has started in the near campus areas; South Chauncey, Wood and South Salisbury Streets. Reith-Riley will be adding crews next week to begin work on Stadium and Grant Streets.*

2011 CDBG – Robinson Street: *Work has been completed.*

Lindberg Bridge: *Contractor has informed the County and the City that 34 rain days between April and June has delayed the work by about 4 weeks. Additional crews and a 2nd shift have been added. The Bridge is planned to be open in mid-September.*

Harrison Street: *Road sub-grade work is complete and many of the new curbs have been placed. Asphalt pavement will begin next week.*