



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

**Engineering Department
Monthly Report
August 2011**

Department Statistics:

Building Permits Issued: 44
Plan Reviews Completed: 53
Building Inspections Completed: 132
Excavation/Right of Way Permits Issued: 25
Excavation/Right of Way Final Inspections Completed: 24
Storm Water Permits Issued: 0
Storm Water Inspections Completed: 67

Projects:

2011 Street Resurfacing: *Work is complete on Wood, South Salisbury, South Chauncey, Stadium, Robinson, Rose, Decatur, and Oakhurst. Concrete patching work will continue on Kent and Kalberer.*

Lindberg Bridge: *Two-thirds of the concrete deck and walkway have been poured. All beams have been set and the final end bent has been completed. The final deck pour and bridge railings will be done in the next two weeks, followed by bridge and pedestrian railings.*

Harrison Street: *Harrison Street re-opened from Sheetz to University on August 22nd. Work will continue to the west between University and Russell.*