



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report June 2015

Department Statistics:

New Permits:

Single Family Residence: 4
Multi-Family Residential: 0
Commercial: 0
Other: 0

Improvement Permits:

Single Family Residence: 8
Multi-Family Residential: 0
Commercial: 10
Other: 1

Misc. Permits:

Demolition: 1
Change of Use: 1
Sign: 9
Electrical: 11

Building Inspections Completed: 173

Projects:

- Cumberland Ave. Reconstruction, Ph. 3: Milestone Contractors finished the installation of storm water structures and piping for Phase 2 and Phase 3. The contractor has completed all of the subgrade treatment, curb and gutter, and all but the surface layer of asphalt along Cumberland Ave. Sidewalk and bike path construction is currently underway. Cumberland Ave. is closed at Salisbury St. to reconstruct the intersection.
- Happy Hollow Road Reconstruction: The contractor has closed Happy Hollow Road at the intersection of River Road for a complete reconstruction. This closure does not allow through traffic and is scheduled to last until the end of July. The contract completion is set for October 2016.
- Northwestern Ave. Safety Improvements, Ph. 4: This project was awarded to Milestone Contractors with a base bid of \$1.8 million. It will include safety improvements on Northwestern Avenue from Cherry Lane to Dodge Street and from Grant Street to North Street. Work is

currently under way with the construction of new curb, sidewalk, and approaches between Grant Street and North Street as well as at the intersection of Cherry Lane.

- Ravinia Sidewalk Project: The City has recently completed a new sidewalk project to connect the existing sidewalk at the Forrest Hill and Ravinia intersection to the existing sidewalk at the Leslie and Ravinia intersection. This section of sidewalk provides pedestrians, including West Lafayette Jr/Sr High School students, a safe commute.
- Lindberg Avenue Reconstruction: Lindberg Ave. is currently in the preliminary design phase for reconstruction in 2016.
- Subdivision Sidewalk Repair Project: This is a sidewalk repair project that began in late fall of 2014 to repair trip hazards in University Farms as well as a few spot repairs in the neighboring communities of Barberry Heights and Arbor Chase. This work is now complete.
- 5th and 6th Street Project: This project will reconstruct curb and sidewalk along 5th and 6th Streets between University and Russell. The contract was awarded to Dixon Construction and is currently finishing construction on 5th Street and beginning on 6th Street.
- Cattail Trail: This is a new trail extension that is under construction tying in the existing trail at Yeager Road and Northwestern Avenue to the existing trail at Cumberland Avenue and Sagamore Parkway. This contract is substantially complete with a final walkthrough scheduled for early July.