



**Office of the City Engineer**  
609 West Navajo Street  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
Fax: 765-775-5249  
www.westlafayette.in.gov

## **Engineering Department Monthly Report July 2015**

### **Department Statistics:**

#### **New Permits:**

Single Family Residence: 3  
Multi-Family Residential: 0  
Commercial: 0  
Other: 0

#### **Improvement Permits:**

Single Family Residence: 5  
Multi-Family Residential: 7  
Commercial: 5  
Other: 0

#### **Misc. Permits:**

Demolition: 0  
Change of Use: 0  
Sign: 7  
Electrical: 6

Building Inspections Completed: 147

### **Projects:**

- Cumberland Ave. Reconstruction, Ph. 3: Milestone Contractors finished the installation of storm water structures and piping for Phase 2 and Phase 3. The contractor has completed all but the surface layer of asphalt along Cumberland Ave. Sidewalk and bike path construction is nearing completion and final restoration is in progress. Cumberland Ave. is closed at Salisbury St. to reconstruct the intersection. The intersection should be open by end of day Thursday, August 6<sup>th</sup>. All paving should be complete by Friday, August 7<sup>th</sup>.
- Happy Hollow Road Reconstruction: The contractor has opened Happy Hollow Road at the intersection of River Road after a complete reconstruction. This was followed by the closure of North Bound Happy Hollow to begin the reconstruction of the north side of the road. The contract completion is set for October 2016.
- Northwestern Ave. Safety Improvements, Ph. 4: This project includes safety improvements on Northwestern Avenue from Cherry Lane to Dodge Street and from Grant Street to North Street.

Work is almost complete for the construction of new curb, sidewalk, and approaches between Grant Street and North Street. The contractor is currently working on new curb, sidewalk, approaches, and ramps in the intersection of Grant as well as at the intersection of Cherry Lane. Lighting installation should begin in early to mid-August.

- Lindberg Avenue Reconstruction: Lindberg Ave. is currently in the preliminary design phase for reconstruction in 2016.
- 5<sup>th</sup> and 6<sup>th</sup> Street Project: This project is the reconstruction of curb and sidewalk along 5<sup>th</sup> and 6<sup>th</sup> Streets between University and Russell. The contract was awarded to Dixon Construction and is currently finishing up. The streets were paved and final topsoil and seeding is being performed.
- Cattail Trail: This is a new trail extension that is under construction tying in the existing trail at Yeager Road and Northwestern Avenue to the existing trail at Cumberland Avenue and Sagamore Parkway. This contract is now complete.