



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report August 2015

Department Statistics:

New Permits:

Single Family Residence: 8
Multi-Family Residential: 0
Commercial: 2
Other: 2

Right of Way/Excavation:

Permits Issued: 9
Inspections Completed: 14

Improvement Permits:

Single Family Residence: 12
Multi-Family Residential: 0
Commercial: 5
Other: 0

Storm Water:

Permits Issued: 27
Inspections Completed: 2

Misc. Permits:

Demolition: 5 (1 unit)
Change of Use: 0
Sign: 3
Electrical: 7

Building Inspections Completed: 187

Projects:

- Cumberland Ave. Reconstruction, Ph. 3: Milestone Contractors has completed the majority of the construction work on the project. The road was opened to all traffic on August 6th. The contractor is in the process of completing the sodding and paint striping work in the contract. There is still signal and lighting items that will be worked on into the first part of September.
- Happy Hollow Road Reconstruction: The contractor has opened Happy Hollow Road at the intersection of River Road after a complete reconstruction. This was followed by the closure of North Bound Happy Hollow to begin the reconstruction of the north side of the road. The contract completion is set for October 2016.
- Northwestern Ave. Safety Improvements, Ph. 4: This project includes safety improvements on Northwestern Avenue from Cherry Lane to Dodge Street and from Grant Street to North Street. Work is complete for the construction of new curb, sidewalk, and approaches between Grant

Street and North Street and at the intersection of Cherry Lane. Lighting and signal work is currently schedule to begin as materials are delivered in mid to late September.

- Lindberg Avenue Reconstruction: Lindberg Ave. is currently in the preliminary design phase.
- 5th and 6th Street Project: This project is the reconstruction of curb and sidewalk along 5th and 6th Streets between University and Russell. The contractor completed this work in early August.
- Cattail Trail: This is a new trail extension that is under construction tying in the existing trail at Yeager Road and Northwestern Avenue to the existing trail at Cumberland Avenue and Sagamore Parkway. This contract is now complete.