



Office of the City Engineer
222 North Chauncey Avenue
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report December 2015

Department Statistics:

New Permits:

Single Family Residence: 5
Multi-Family Residential: 0
Commercial: 0
Other: 0

Improvement Permits:

Single Family Residence: 3
Multi-Family Residential: 0
Commercial: 3
Other: 0

Misc. Permits:

Demolition: 3
Change of Use: 0
Sign: 4
Electrical: 10

Building Inspections Completed: 104

Projects:

- Cumberland Ave. Reconstruction, Ph. 3: Milestone Contractors completed construction work on the project. The road was opened to all traffic on August 6th. Covington Street was permanently closed again between the Avondale and University Farms community. A separate landscaping project was awarded to Custom Cuts. This project added plants and shrubs along the median of the new section of road as well as trees along the outside edge of the road. Work started the end of September and was completed in November.
- Happy Hollow Road Reconstruction: Happy Hollow Road has been reconstructed at the intersection of River Road and North up to Catherwood Drive. Northbound Happy Hollow Road is closed and full reconstruction has begun. The contractor has switched traffic to the reconstructed side of the road from Hollowood Drive south. This traffic switch was made to get traffic on the newly constructed side of the road going down the steepest part of the hill before severe winter weather arrives. The rest of the northbound storm water infrastructure will now be installed as well as new retaining walls and storm water infrastructure south of

Hollowood Drive on the south bound side of the road. This work will continue through the winter as weather allows.

- Northwestern Avenue. Safety Improvements, Ph. 4: This project includes safety improvements on Northwestern Ave. from Cherry Lane to Dodge Street and from Grant Street to North Street. Work is complete for the construction of new curb, sidewalk, and approaches between Grant Street and North Street and at the intersection of Cherry Lane. Signal work is complete and only a few lighting punch items remain to complete the contract.
- Lindberg Avenue Reconstruction: Lindberg Avenue is still in the preliminary design phase and is not projected to begin until 2017.