



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

**ENGINEERING DEPARTMENT
MONTHLY REPORT
JUNE 2012**

DEPARTMENT STATISTICS:

NEW PERMITS:

Single Family Residence: 7
Multi-Family Residential: 0
Commercial: 0

IMPROVEMENT PERMITS:

Single Family Residence: 7
Multi-Family Residential: 15
Commercial: 4
Other: 1

MISCELLANEOUS PERMITS:

Demolition (units): 2
Change of Use: 1
Sign: 7
Electrical: 5

Building Inspections Completed: 136

RIGHT OF WAY/EXCAVATION:

Permits Issued: 17
Inspections Completed: 16

STORM WATER:

Permits Issued: 0
Inspections Completed: 49

PROJECTS:

Cumberland Ave. Ph. 2: Rieth-Riley has started working on the second construction sequence between Manchester and Salisbury Street. They are also continuing to work on the new roundabout at Manchester. Work includes subgrade treatment, underdrains, base asphalt, new curbs and new asphalt trail.

Yeager Rd.: Milestone Contractors started installing the base layers of asphalt for the new road on June 28th. All stone base and subgrade work has been completed as well as all underdrains.

CDBG: Fairfield Contractors have completed installation of all new concrete, curbs, sidewalks and ramps. They are wrapping up the final grading and seeding and will then move on to the sidewalk on Yeager Road in front of Country Villa Apartments.

2012 Street Resurfacing: Rieth- Riley has completed new ramps and sidewalks on Soldiers Home Road. They have also installed new curbs, sidewalks and ramps near the new Chauncey Square development.