



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report July 2014

Department Statistics:

New Permits:

Single Family Residence: 5
Multi-Family Residential: 0
Commercial: 0

Improvement Permits:

Single Family Residence: 13
Multi-Family Residential: 4
Commercial: 4
Other: 0

Misc. Permits:

Demolition (units): 6
Change of Use: 1
Sign: 8
Electrical: 6

Building Inspections Completed: 177

Right of Way/Excavation:

Permits Issued: 31
Inspections Completed: 14

Storm Water:

Permits Issued: 0
Inspections Completed: 70

Projects:

- Salisbury St. Safety Improvements, Ph. 3: Construction on the east side of Salisbury has progressed well, and the street should be open to two-way traffic in early August. The new traffic signal at the Navajo intersection is currently being installed as are new concrete sidewalks and driveway approaches.
- Mid-Block Crossings Project: Work has been completed at both locations, and the new RRFB's (Rapid Repeating Flashing Beacons) are operational at both the Salisbury & LaGrange and Tapawingo & Wabash Landing mid-block crossings.
- Cumberland Ave. Reconstruction, Ph. 3: Work is underway at the front parking lot at Cumberland Elementary School. The new parking area and parent drop-off is to be completed by August 8th, in time for the start of school. Utility relocations continue along the roadway and Milestone Contractors will begin work on the first phase of construction along the center median of the street. Parking along Cumberland will be restricted during this time and traffic will be shifted to use the parking lane for both directions of travel.

- Happy Hollow Reconstruction: Bids were received by INDOT on July 9th. Rieth Riley Construction was the low bidder with a bid of \$5,937,070.00. Utility relocations have started along the project and construction should begin sometime after Labor Day.
- Northwestern Ave. Safety Improvements, Ph. 3: Construction of the new median areas is nearly complete and connections for the new street lights and traffic signals have been installed. After August 8th over-night lane restrictions will be removed, but construction will continue into the fall semester for the new railings, signals and lighting. Daytime lane restrictions will be necessary in order to complete this work.
- 2014 CDBG Sidewalk Replacement Project: Fairfield Contractors have completed the new sidewalks and curbs on 4th Street and on Waldron Street.
- 2014 Street Resurfacing Project: Rieth-Riley Construction has completed work on this year's street repairs.