



**Office of the City Engineer**  
609 West Navajo Street  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
Fax: 765-775-5249  
www.westlafayette.in.gov

## **Engineering Department Monthly Report AUGUST 2014**

### **Department Statistics:**

#### **New Permits:**

Single Family Residence: 4  
Multi-Family Residential: 0  
Commercial: 0

#### **Right of Way/Excavation:**

Permits Issued: 16  
Inspections Completed: 29

#### **Improvement Permits:**

Single Family Residence: 8  
Multi-Family Residential: 1  
Commercial: 7  
Other:

#### **Misc. Permits:**

Demolition (units): 3  
Change of Use:  
Sign: 8  
Electrical: 7

Building Inspections Completed: 144

### **Projects:**

- Salisbury St. Safety Improvements, Ph. 3: Construction is complete. A final walk through and punch list is scheduled for September 4<sup>th</sup>.
- Mid-Block Crossings Project: Work has been completed at both locations, and the new RRFB's (Rapid Repeating Flashing Beacons) are operational at both the Salisbury & LaGrange and Tapawingo & Wabash Landing mid-block crossings.
- Cumberland Ave. Reconstruction, Ph. 3: The Cumberland School Parking lot work completed before the first day of school. Utility relocations continue along the roadway. Milestone Contractors switched traffic to the outside parking lane to begin phase 1 work. This phase of construction will include reconstruction of the center median of the street, including new storm water infrastructure and reconstructing the inside travel lanes. Parking along Cumberland is restricted during this time.
- Happy Hollow Reconstruction: The contract was awarded to Rieth Riley Construction with a low bid of \$5,937,070.00. The contract is now waiting on INDOT for a notice to proceed. Utility

relocations are continuing along the project and construction should begin sometime after Labor Day.

- Northwestern Ave. Safety Improvements, Ph. 3: Construction of the new median areas is complete and connections for the new street lights and traffic signals have been installed. Overnight lane restrictions have been removed, but construction will continue into the fall semester for the new railings, signals and lighting. Daytime lane restrictions will be necessary in order to complete this work.
- 2014 CDBG Sidewalk Replacement Project: Fairfield Contractors have completed the new sidewalks and curbs on 4<sup>th</sup> Street and on Waldron Street.
- 2014 Street Resurfacing Project: Rieth-Riley Construction has completed work on this year's street repairs.