



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report November 2014

Department Statistics:

New Permits:

Single Family Residence: 1
Multi-Family Residential: 0
Commercial: 2

Improvement Permits:

Single Family Residence: 5
Multi-Family Residential: 0
Commercial: 2
Other: 0

Misc. Permits:

Demolition (units): 2
Change of Use: 1
Sign: 4
Electrical: 6

Building Inspections Completed: 105

Right of Way/Excavation:

Permits Issued: 4
Inspections Completed: 4

Storm Water:

Permits Issued: 0
Inspections Completed: 43

Projects:

- Salisbury St. Safety Improvements, Ph. 3: This project is complete.
- Mid-Block Crossings Project: This project is complete.
- Cumberland Ave. Reconstruction, Ph. 3: Utility relocations are completed for the remainder of 2014. Water line relocation will start up again in the spring. Milestone Contractors continues to have traffic on the outside parking lane to finish phase 1 work. This phase of construction includes reconstruction of the center median of the street, including new storm water infrastructure and reconstructing the inside travel lanes. Parking along Cumberland is restricted during this time. Phase 1 completion and traffic switch onto the new lanes is scheduled for December 2nd. Phase 2 storm water infrastructure is set to begin after the traffic switch as weather permits.
- Happy Hollow Reconstruction: The contract was awarded to Rieth Riley Construction with a low bid of \$5,937,070.00. INDOT has awarded the notice to proceed. Utility relocations have been

completed. The start date appears to be early spring, 2015, but will not be established until the preconstruction meeting is held. The preconstruction meeting has not currently been set.

- Northwestern Ave. Safety Improvements, Ph. 3: Construction of the new median areas is complete and all traffic signals are operating. All street lights are on with the exception of the Dodge Street intersection street light which is set to be operational December 3rd. Duke is scheduled to remove the old street lights December 1st and 2nd with Rieth Riley repairing sidewalk after.
- 2014 CDBG Sidewalk Replacement Project: Fairfield Contractors have completed the new sidewalks and curbs on 4th Street and on Waldron Street.
- 2014 Street Resurfacing Project: Rieth-Riley Construction has completed the 2nd phase of street work this fall replacing the curb and sidewalk on the West side of S. Grant Street from Wood Street to Harrison Street.