



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report April 2015

Department Statistics:

New Permits:

Single Family Residence: 2
Multi-Family Residential: 0
Commercial: 2

Improvement Permits:

Single Family Residence: 9
Multi-Family Residential: 1
Commercial: 5
Other: 1

Misc. Permits:

Demolition: 0
Change of Use: 0
Sign: 5
Electrical: 11

Building Inspections Completed: 120

Right of Way/Excavation:

Permits Issued: 15
Inspections Completed: 7

Storm Water:

Permits Issued: 1
Inspections Completed: 41

Projects:

- Cumberland Ave. Reconstruction, Ph. 3: Water line relocation is complete. Milestone Contractors is finishing up installation of storm water structures and piping as part of Phase 2. This phase of construction includes the reconstruction of the outside portion of the eastbound roadway, including new storm water infrastructure. The contractor is installing the subgrade treatment as the first step of the remaining pavement construction. Parking along Cumberland is restricted during this time.
- Happy Hollow Reconstruction: The contractor has closed Happy Hollow Road just south of Catherwood Dr. to begin Phase 1 of the road construction. This phase includes replacing the existing Happy Hollow Creek culvert pipe with a new 4 sided box structure. Phase 1 is scheduled to be complete by the end of May 2015. The contract completion is set for October 2016.
- Northwestern Ave. Safety Improvements, Ph. 4: This project was awarded to Milestone Contractors with a base bid of \$1.8 million. It will include safety improvements on Northwestern

Avenue from Cherry Lane to Dodge Street and from Grant Street to North Street. Work is scheduled to begin in late May, 2015.

- Ravinia Sidewalk Project: The City has completed a new sidewalk project to connect the existing sidewalk at the Forrest Hill and Ravinia intersection to the existing sidewalk at the Leslie and Ravinia intersection. This section of sidewalk provides pedestrians, including West Lafayette Jr/Sr High School students, a safe commute. Final touch up work will be completed by May 15, 2015.
- Lindberg Avenue Reconstruction: Lindberg Ave. is currently in the preliminary design phase for reconstruction in 2016.
- Subdivision Sidewalk Repair Project: This is a sidewalk repair project that began in late fall of 2014 to repair trip hazards in University Farms as well as a few spot repairs in the neighboring communities of Barbary Heights and Arbor Chase. This work is now complete.
- 5th and 6th Street Project: This project will reconstruct curb and sidewalk along 5th and 6th Streets between University and Russell. The contract was awarded to Dixon Construction and is set to begin in mid-May, 2015.
- Cattail Trail: This is a new trail extension that is under construction tying in the existing trail at Yeager Road and Northwestern to the existing trail at Cumberland and Sagamore Parkway. This contract is set to be complete in the summer of 2015.