



**Office of the City Engineer**  
222 North Chauncey Avenue  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
[www.westlafayette.in.gov](http://www.westlafayette.in.gov)

## **Engineering Department Monthly Report September 2017**

### **Department Statistics:**

#### **New Permits:**

Single Family Residence: 3  
Multi-Family Residential: 0  
Commercial: 0  
Non-Profit: 0  
Fraternity: 0

#### **Right of Way/Excavation:**

Permits Issued: 7  
Inspections Completed: 15

#### **Improvement Permits:**

Single Family Residence: 7  
Multi-Family Residential: 1  
Commercial: 3  
Non-Profit: 0  
Fraternity: 0

#### **Misc. Permits:**

Demolition: 0  
Change of Use: 0  
Sign: 21  
Electrical: 11  
Pool: 1

#### **Storm Water:**

Permits Issued: 0  
Inspections Completed: 63  
(SW permits issued are not included in total)

**Building Inspections Completed: 148**

**Total Permits Issued: 54**

### **Projects:**

- **Happy Hollow Road and Trail Street Lighting:** The Happy Hollow Road and Trail lighting project will install bollard lighting posts along the trail on the west side of Happy Hollow Rd. and street/trail style lighting on the northern half of the project from Hollowood Dr. to Chippewa Street. Midwestern Electric has completed most of the installation of the conduit on the back side of the fence railings and all of the underground work at the intersections. Installation of lighting on the fence posts will begin the first week of October and Midwestern Electric will also start on the rest of the underground work for the street light installation.

- **State Street:** The section from River Road to University Street is nearly complete. The final striping has occurred and most of the finishing touches, such as decorative railings, tables, tree grates and street lights have been installed. Rieth-Riley is nearing the completion of the south side of the roundabout at Tapawingo & State Street. The sidewalk has been mostly completed on the north side of State Street from River Road to Tapawingo Drive. The City's new decorative street lights are currently being placed in this area.

In the section from University Street to Airport Road, Rieth-Riley's sub-contractor, Fox, is currently placing much of the new storm sewer line. Plant Brothers is completing their water line work in this area and Miller Pipeline continues to place gas line for Vectren. There is a final completion date of November 30, 2017 for all roadway construction.

- **Community Crossings:** This project involves the repaving of N. Grant Street from Meridian St. to Salisbury St. and Salisbury St. from Robinson St. to Grant St. as well as the following side streets: W. Sunset Ln., Forest Hill Dr., Hayes St., W. Leslie Ave. & Hillcrest Rd. The project also includes the following streets in the Wabash Shores area: Indian Trail Dr. from E. Lindberg Ave. to Knox Dr., Chippewa St. from Pawnee Dr. to Happy Hollow Rd., Pawnee Dr. from Indian Trail Dr. to Chippewa St., E. Navajo St. from Indian Trail Dr. to Chippewa St., and Knox Dr. from Indian Trail Dr. to Happy Hollow Rd. Along with the repaving, work will also be done to replace bad sections of both sidewalk and curb in these areas. The Grant/Salisbury St. area is nearly complete.

Milestone is now working in the Wabash Shores area replacing sidewalk, curb and gutter and driveways as needed. They have also replaced 7 of the 8 drainage structures that were scheduled to be redone. The milling of the streets in this area is scheduled to begin the week of October 2<sup>nd</sup> and the repaving should occur shortly after that, dependent upon Plant Brothers schedule. We are still hoping to have the work in this area completed by the end of October.

Pavement Restorations, Inc. has completed Phase 1 of the Scrub Seal Project in University Farms, and they are continuing work on the Crack Sealing Project throughout the city.

- **Happy Hollow Stream Relocation:** The stream relocation project will be realigning the Happy Hollow Stream away from the roadway to prevent erosion and to improve the efficiency of the flow through the existing culvert. R & W Excavation has completed most of the stream relocation work and will have the seeding of the new stream completed by October 1st. They have also begun work on extending the sidewalk on the east side of Happy Hollow Rd.