



**Office of the City Engineer**  
222 North Chauncey Avenue  
West Lafayette, Indiana 47906  
Phone: 765-775-5130  
[www.westlafayette.in.gov](http://www.westlafayette.in.gov)

## **Engineering Department Monthly Report February 2018**

### **Department Statistics:**

#### **New Permits:**

Single Family Residence: 6  
Multi-Family Residential: 0  
Commercial: 0  
Fraternity/ Sorority: 0  
Non-Profit: 0

#### **Right of Way/Excavation:**

Permits Issued: 13  
Inspections Completed: 25

#### **Improvement Permits:**

Single Family Residence: 8  
Multi-Family Residential: 1  
Commercial: 2  
Commercial Build Out: 0  
Fraternity/ Sorority: 0  
Non-Profit: 0

#### **Misc. Permits:**

Demolition: 5 (4 units)  
Change of Use: 2  
Sign: 3  
Electrical: 4

#### **Storm Water:**

Permits Issued: 0  
Inspections Completed: 66  
(SW permits issued are not included in total)

**Building Inspections Completed: 122**

**Total Permits Issued: 44**

### **Projects:**

- **State Street:** The 2<sup>nd</sup> phase of the State St. project is gearing up to start on Monday, March 5<sup>th</sup>. James H. Drew is continuing with their signal work at the Tapawingo and State St. roundabout, as well as on the intersections at Wood St. & Grant St., and Wood St. & Chauncey Ave. Vectren is also continuing with their utility relocation work on Grant St. near Freehafer Hall. Duke has begun their utility relocation work along the south side of Stadium Ave. The current plan is to work on the Stadium Ave. /

McCormick Rd. reconstruction first. McCormick Rd. will be closed just south of Fairway Ln. Access to northbound McCormick Rd. will remain unrestricted. The official detour will divert traffic onto US 231. The McCormick Rd. closure is expected to last until the end of August.

- **Happy Hollow Stream Relocation:** The stream relocation project will be realigning the Happy Hollow Stream away from the roadway to prevent erosion and to improve the efficiency of the flow through the existing culvert. R & W Excavation has completed their work until the summer. The sidewalk and railing are installed along the east side of Happy Hollow Road south of Catherwood Drive. In addition, all the trees have been planted along the banks of the new stream.
- **2018 Community Crossings – Concrete Overlay Project:** The 2018 Community Crossings project will be resurfacing and crack sealing approximately 4 miles of roadway in the Bar Barry Heights Neighborhood as well as along Kalberer Road and Kent Avenue. Milestone Contractors were selected as the low bidder and awarded the project on February 21, 2018 at the RDC meeting.