



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report June 2014

Department Statistics:

New Permits:

Single Family Residence: 9
Multi-Family Residential: 0
Commercial: 0

Improvement Permits:

Single Family Residence: 9
Multi-Family Residential: 3
Commercial: 3
Other: 0

Misc. Permits:

Demolition (units): 1
Change of Use: 3
Sign: 15
Electrical: 13

Building Inspections Completed: 111

Right of Way/Excavation:

Permits Issued: 11
Inspections Completed: 9

Storm Water:

Permits Issued: 0
Inspections Completed: 70

Projects:

- Navajo St. Sidewalks Improvements, Ph. 2: Fairfield Contractors have completed installation of new and replacement sidewalks and curbs between Salisbury St. and Indian Trail Dr. The street will be resurfaced in July under the Street Resurfacing Project.
- Salisbury St. Safety Improvements, Ph. 3: Traffic detours will change on July 7th, with northbound traffic being closed and detoured at Lindberg Rd. The northbound detour route will be: west on Lindberg, north on Northwestern & Yeager and east on Sagamore Parkway back to Salisbury St. Southbound traffic will be open through the construction zone. Milestone Contractors will commence work on the east side of the project in order to have both directions open to traffic in early August.
- Mid-Block Crossings Project: Rieth-Riley Construction is wrapping up work on new pedestrian mid-block crossings at the West Lafayette Farmers Market on North Salisbury St. and at the Wabash Landing Shopping Center on Tapawingo Dr. New signal equipment will be installed and the project should be complete by the end of July.

- Cumberland Ave. Reconstruction, Ph. 3: Milestone Contractors have been awarded the contract to reconstruct Cumberland Ave. between Salisbury St. and Soldiers Home Road. Work will begin in July near Cumberland Elementary School to reconstruct driveway access and the front parking lot area.
- Happy Hollow Reconstruction: Bids for construction will be received by INDOT on July 9th.
- Northwestern Ave. Safety Improvements, Ph. 3: Rieth Riley Contractors has started work on pedestrian safety improvements on Northwestern Ave. between Grant St. and Dodge St. A new center island will be installed along the entire section and new signals will be installed allowing pedestrians to safely cross at coordinated locations. Jaywalking will be restricted with new railings.
- 2014 CDBG Sidewalk Replacement Project: Fairfield Contractors is approximately 50% complete with new sidewalks and curbs along 4th Street and a portion of Walrdon St. and Russell St. Work should be completed by the end of July.
- 2014 Street Resurfacing Project: Rieth-Riley Construction has started work on Russell St. and will begin asphalt resurfacing work in Northwestern Heights and Navajo St. in July.