



Office of the City Engineer
609 West Navajo Street
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report March 2015

Department Statistics:

New Permits:

Single Family Residence: 0
Multi-Family Residential: 0
Commercial: 0

Improvement Permits:

Single Family Residence: 6
Multi-Family Residential: 3
Commercial: 6
Other: 2

Misc. Permits:

Demolition: 1
Change of Use: 0
Sign: 4
Electrical: 3

Building Inspections Completed: 91

Right of Way/Excavation:

Permits Issued: 11
Inspections Completed: 10

Storm Water:

Permits Issued: 37
Inspections Completed: 0

Projects:

- Cumberland Ave. Reconstruction, Ph. 3: Water line relocation is ongoing. Milestone Contractors is currently installing storm water structures and piping as part of Phase 2. This phase of construction includes reconstruction of the outside portion of the eastbound roadway, including new storm water infrastructure. The contractor is also installing some westbound storm water infrastructure as weather permits. Parking along Cumberland is restricted during this time.
- Happy Hollow Reconstruction: The contract is set to begin with a first day of work on April 6th. There is a public information meeting set for April 2, 2015 at 5PM located at the West Lafayette Public Library. This contract will have closures and lane restrictions. The project completion is set for October 2016.
- Northwestern Ave. Safety Improvements, Ph. 4: This project has been released for bids and is scheduled to be completed during the summer / fall of 2015. It will include safety improvements on Northwestern Avenue from Cherry Lane to Dodge Street and from Grant Street to North Street.

- Ravinia Sidewalk Project: The City has begun a new sidewalk project to connect the existing sidewalk at the Forrest Hill and Ravinia intersection to the existing sidewalk at the Leslie and Ravinia intersection. This section of sidewalk will provide pedestrians, including West Lafayette Jr/Sr High School students, a safe commute. The work began the week of March 23, 2015 and is scheduled to be complete by May 15, 2015.
- Lindberg Avenue Reconstruction: Lindberg Ave. is currently in the preliminary design phase for reconstruction in 2016.
- Subdivision Sidewalk Repair Project: This is a sidewalk repair project that began in late fall of 2014 to repair trip hazards in University Farms as well as a few spot repairs in the neighboring communities of Barberry Heights and Arbor Chase. This work is scheduled to be complete on May 15th, 2015.