

R-37913  
CHERRY LANE  
ICD 08/31/2019

| ID | Task Name                     | Duration | Start       | Finish      | May 2019                |             |             |             |            |             |             | June 2019   |            |            |             |             |             |            | July 2019   |             |             |            |             |             |             | August 2019 |  |  |  |  |  |  | September |
|----|-------------------------------|----------|-------------|-------------|-------------------------|-------------|-------------|-------------|------------|-------------|-------------|-------------|------------|------------|-------------|-------------|-------------|------------|-------------|-------------|-------------|------------|-------------|-------------|-------------|-------------|--|--|--|--|--|--|-----------|
|    |                               |          |             |             | Apr 7, '19              | Apr 14, '19 | Apr 21, '19 | Apr 28, '19 | May 5, '19 | May 12, '19 | May 19, '19 | May 26, '19 | Jun 2, '19 | Jun 9, '19 | Jun 16, '19 | Jun 23, '19 | Jun 30, '19 | Jul 7, '19 | Jul 14, '19 | Jul 21, '19 | Jul 28, '19 | Aug 4, '19 | Aug 11, '19 | Aug 18, '19 | Aug 25, '19 | Sep 1, '19  |  |  |  |  |  |  |           |
| 1  | R-37913 Phase 1 (US-231)      | 40 days  | Mon 4/15/19 | Fri 5/31/19 | [Gantt bar for Phase 1] |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 2  | Mobilization                  | 3 days   | Mon 4/15/19 | Wed 4/17/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 3  | Clear ROW                     | 3 days   | Thu 4/18/19 | Sat 4/20/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 4  | Remove NB Deceleration Lane   | 1 day    | Mon 4/22/19 | Mon 4/22/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 5  | Remove NB/SB Inside Shoulder  | 1 day    | Tue 4/23/19 | Tue 4/23/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 6  | Full Depth Cut Median         | 4 days   | Wed 4/24/19 | Sat 4/27/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 7  | SGT 1C                        | 3 days   | Mon 4/29/19 | Wed 5/1/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 8  | 3" #8's                       | 2 days   | Thu 5/2/19  | Fri 5/3/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 9  | Form PCCP                     | 4 days   | Sat 5/4/19  | Wed 5/8/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 10 | PCCP Baskets/Resteel          | 2 days   | Thu 5/9/19  | Fri 5/10/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 11 | Pour 10" PCCP                 | 12 days  | Sat 5/11/19 | Fri 5/24/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 12 | Pave Shoulder                 | 3 days   | Sat 5/25/19 | Wed 5/29/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 13 | Striping / Signage            | 2 days   | Thu 5/30/19 | Fri 5/31/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 14 | R-37913 Phase 2 (Cherry Lane) | 77 days  | Sat 6/1/19  | Sat 8/31/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 15 | Mobilization                  | 1 day    | Sat 6/1/19  | Sat 6/1/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 16 | Cut to Fill                   | 3 days   | Mon 6/3/19  | Wed 6/5/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 17 | Place Borrow                  | 8 days   | Thu 6/6/19  | Fri 6/14/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 18 | Pipework                      | 20 days  | Sat 6/15/19 | Wed 7/10/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 19 | SGT 1B                        | 2 days   | Thu 7/11/19 | Fri 7/12/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 20 | SGT II                        | 3 days   | Sat 7/13/19 | Tue 7/16/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 21 | 3" #53's                      | 1 day    | Wed 7/17/19 | Wed 7/17/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 22 | Pour Curb                     | 5 days   | Thu 7/18/19 | Tue 7/23/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 23 | PCCP Approaches               | 3 days   | Wed 7/24/19 | Fri 7/26/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 24 | Pave Mainline                 | 3 days   | Sat 7/27/19 | Tue 7/30/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 25 | HMA Walkpath                  | 1 day    | Wed 7/31/19 | Wed 7/31/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 26 | PCCP Walkpath                 | 1 day    | Thu 8/1/19  | Thu 8/1/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 27 | SW Ramps                      | 1 day    | Fri 8/2/19  | Fri 8/2/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 28 | Finish Grade                  | 4 days   | Sat 8/3/19  | Wed 8/7/19  | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 29 | Topsoil                       | 4 days   | Thu 8/8/19  | Mon 8/12/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 30 | Striping / Signage            | 2 days   | Tue 8/13/19 | Wed 8/14/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |
| 31 | Float                         | 15 days  | Thu 8/15/19 | Sat 8/31/19 | [Gantt bar]             |             |             |             |            |             |             |             |            |            |             |             |             |            |             |             |             |            |             |             |             |             |  |  |  |  |  |  |           |



\*Weather Dependent