



Office of the City Engineer
222 North Chauncey Avenue
West Lafayette, Indiana 47906
Phone: 765-775-5130
Fax: 765-775-5249
www.westlafayette.in.gov

Engineering Department Monthly Report June 2016

Department Statistics:

New Permits:

Single Family Residence: 5
Multi-Family Residential: 1
Commercial: 1
Office: 0
Other: 0

Right of Way/Excavation:

Permits Issued: 15
Inspections Completed: 8

Improvement Permits:

Single Family Residence: 7
Multi-Family Residential: 0
Commercial: 8
Office: 0
Other: 1

Storm Water:

Permits Issued: 0
Inspections Completed: 60

Misc. Permits:

Demolition: 0
Change of Use: 3
Sign: 13
Electrical: 10

Building Inspections Completed: 217

Projects:

- River Road Combined Sewer Overflow Project: This \$25 million dollar project was awarded to Bowen Engineering. The project entails the installation of a pipe 8 feet in diameter and more than 20 feet deep under the southbound lanes of River Road stretching from just north of the West Lafayette Wastewater Treatment Plant to Quincy Avenue. This is a combined sewer benefit that is part of our long term control plan and permit with IDEM. The project will greatly reduce the amount of sewer overflow into the Wabash River during heavy rain events. Bowen Engineering is currently working on Phase 2 of this project. Phase 1 closed State Street west of River Road to install the 8' pipe through the intersection. State Street was opened in time for the Memorial Day Weekend and Phase 2 began after the Memorial Day Weekend. Phase 2 includes closing the River Road and Tapawingo / Williams intersection to continue

the pipe installation and constructing a new roundabout. Reconstruction efforts have begun on Williams Street. Phase 2 has also extended the lane restrictions further north to Quincy Street. The on ramp improvements on River Road to Wiggins Street are complete and open to traffic. This allows southbound River Road access to Wiggins. All businesses are still open. Vehicle and pedestrian detour details can be found at www.riverroadwl.com and will be updated as construction progresses.

- Happy Hollow Road Reconstruction: Happy Hollow Road has been reconstructed at the intersection of River Road and north up to Catherwood Drive. Northbound Happy Hollow Road is closed and full reconstruction continues. The contractor has switched traffic to the reconstructed side of the road from Hollowood Drive south. The rest of the northbound storm water infrastructure, subgrade, curb work, driveways, and paving are now complete. The contractor is working on final restoration and will be switching traffic to the newly constructed east side of the road shortly after the July 4th holiday. Storm water construction will soon follow on the west side of Happy Hollow.