

Contract: City of West Lafayette
2008 Salisbury Street Phase 2 Safety Improvements

Contract Modification Number	Contract Modification Date	Net Change	Adjusted Awarded Contract Amount
3 (FINAL)	January 6, 2010	+\$26,835.59	\$1,331,007.65

Contract Location
Salisbury Street, West Lafayette, Indiana

Short Description:

Adjust the various quantities to meet field conditions.

Increases / Decreases:

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
7	Flowable Backfill	CYS	+114.8	70.00	+8,036.00
Reason: added structures and pipe runs					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
8A	Compacted Aggregate Base, Crushed	TON	+117	33.00	+3,861.00
Reason: additional patching and undercut					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
9	HMA Patching, BASE, TYPE B	TON	+63.9	128.50	+8,211.15
Reason: additional patching at Elm and Lindberg					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
11	HMA Surface, Type B, #11	TON	+ 433	82.20	+35,592.60
Reason: change in pavement section south of Lindberg					

Contract Modification: No 3 (Final)

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
12	HMA Intermediate, Type B, #8 or 9	TON	-404	68.64	-27,730.56
Reason: change in pavement section south of Lindberg					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
14	PCCP Patching, Full Depth	SYS	-70	67.78	-4,744.60
Reason: unused quantity					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
17	Steps, Concrete	CYS	-1.1	1,816.00	-1,997.60
Reason: field adjustment to grade					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
19	Curb, Concrete, Barrier	LFT	-18	11.90	-214.20
Reason: field adjustment					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
22	Cement Concrete Pavement for Drives, 6 IN.	SYS	+163	66.25	+10,798.75
Reason: change in drive types					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
23	Cement Concrete Pavement for Drives, 8 IN.	SYS	-163	74.85	-12,200.55
Reason: change in drive types					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
25	TOP SOIL	CYD	-200	62.45	-12,490.00
Reason: field adjustments					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
26	Sodding, Nursery	SYS	-361	4.55	-1,642.55
Reason: unused quantity					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
27	Field Drilled Hole in Concrete.	EACH	-90	16.70	-1,503.00
Reason: unused quantity					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
44	Sign, Reset, on New Post	EACH	-6	166.40	-998.40
Reason: deleted signs reset by City forces					

Item Number	Item Description	Unit	Qty Change	Unit Price	Dollar Value
46	Transverse Markings, Thermoplastic Crosswalk, White, 24 IN.	LFT	+270	2.05	+553.50
Reason: crosswalks widened from 5 to 8 feet					

Item Number	Item Description	Unit	Qty Change	New Unit Price	Dollar Value
A1	Road Fabric	SYS	-2137	3.35	-7,158.95
Reason: unused quantity					

Deletion:

Item Number	Item Description	Unit	Qty Change	New Unit Price	Dollar Value
43	Bike Lane Sign, R3-17, and Post	EACH	-10	260.00	-2,600.00

Reason: signs deleted from contract

Item Number	Item Description	Unit	Qty Change	New Unit Price	Dollar Value
47	Transverse Marking, Thermoplastic, Bike Lane Symbol	EACH	-10	40.55	-405.50

Reason: deleted from contract

Item Number	Item Description	Unit	Qty Change	New Unit Price	Dollar Value
48	Transverse Marking, Thermoplastic, Bike Lane Indication Arrow	EACH	-10	40.55	-405.50

Reason: deleted from contract

New Items:


Item Number	Item Description	Unit	Qty	New Unit Price	Dollar Value
43A	Bike Lane Sign, R3-17, and Post Materials Delivered to City	EACH	+10	41.00	+410.00

Reason: signs deleted from contract delivered to City for use elsewhere

Item Number	Item Description	Unit	Qty	Unit Price	Dollar Value
55	HMA Leveling Coat	LS	1	+32,808	+32,808

Reason: additional HMA placed to reduce PCCP patching and joint treatment

Item Number	Item Description	Unit	Qty	Unit Price	Dollar Value
56	Curve Ahead Sign	EA	2	+328.00	+656.00
Reason: additional signage					

You are authorized and instructed as the Contractor to do the work described herein in accordance with the terms of your contract.			
Contractor: Fairfield Contractors, Inc.		Prepared By: Stewart W. Kline, H S Kline & Assoc.	
		1/6/10	
(Signature)	(Date)	(Signature)	(Date)
Recommended By: David M. Buck, City Engineer			
(Signature)	(Date)		

**2008 Salisbury Street Phase 2 Safety Improvements
Contract Modification Number 3 (Final)**

APPROVED:

DATE: _____

CITY OF WEST LAFAYETTE
BOARD OF PUBLIC WORKS AND SAFETY

John R. Dennis, Mayor

Sana G. Booker, Member

Bradley W. Marley, Member

Jonathan C. Speaker, Member

Elizabeth M. Stull, Member

Attest:

Clerk-Treasurer Judith C. Rhodes