

CITY OF WEST LAFAYETTE

Western Sanitary Sewer Interceptor – Division II

Final Contract Change Order No. 1

This Change Order No. 1 provides for modifications to the Contract dated November 13, 2007 between the City of West Lafayette and Atlas Excavating, Inc. This final change order will result in a net change in Contract Price of **-\$108,921.85** as summarized below:

Item No. 1: Adjustment of unit price contract items based upon the final installed quantities.

| Contract Item Description | Bid Qty | | Installed Qty | | Unit Price | Contract Adjustment |
|-----------------------------|---------|----|---------------|----|--------------|---------------------|
| No. 1 – 30" DI Pipe | 50 | LF | 50 | LF | \$900 | \$0.00 |
| No. 2 – 36" DI Pipe | 8,051 | LF | 8,051 | LF | \$347 | \$0.00 |
| No. 3 – 72" Manholes | 16 | EA | 16 | EA | \$14,000 | \$0.00 |
| No. 4 – 72" Drop Manholes | 10 | EA | 10 | EA | \$36,000 | \$0.00 |
| No. 5 – Special Manhole | 1 | EA | 1 | EA | \$33,000 | \$0.00 |
| No. 6 – SR 26 Crossing | 100 | LF | 100 | LF | \$1,300 | \$0.00 |
| No. 7 – Storm Pond Crossing | 170 | LF | 170 | LF | \$1,500 | \$0.00 |
| No. 8 – Add'l Excavation | 250 | CY | 60 | CY | \$10 | -\$1,900.00 |
| No. 9 – Add'l Select Fill | 250 | CY | 60 | CY | \$15 | -\$2,850.00 |
| | | | | | Total Credit | -\$4,750.00 |

Credit: **(\$4,750.00)**

Item No. 2: Contractor provided a credit for unused material tests for concrete and backfill compaction.

Credit: **(\$4,300.00)**

Item No. 3: Contractor provided a credit for deletion of a temporary parking lot.

Credit: **(\$4,120.00)**

Item No. 4: Contractor provided a credit for the purchase of 10' x 36' trailer in lieu of the specified 10' x 50' field trailer.

Credit: **(\$7,834.00)**

Item No. 5: Contractor provided a credit for the deletion of a manhole lining system.

Credit: **(\$15,000.00)**

Item No. 6: Contractor provided a credit for the deletion of 4,800 lineal feet of compressible material to be placed over sewer pipe bedding in deep bury applications.

Credit: **(\$15,549.49)**

Item No. 7: Contractor provided a credit to install 170 lineal feet of 36" pipe using open-cut construction methods in lieu of the specified bore and jack construction methods.

Credit: **(\$86,005.00)**

Item No. 8: Contractor was directed to install five ditch/creek culvert crossings to permit sewer inspection and maintenance. This includes the material cost and labor for installing approximately 90 lineal feet of 36" ductile iron culvert pipe.

Cost: **\$24,823.06**

Item No. 9: Contractor was directed to remove the temporary culvert pipe and stone at the construction entrance on State Road 26.

Cost: **\$3,813.58**

Changes are hereby made to the Contract Price as follows:

| <u>Item</u> | <u>Description</u> | <u>Decrease</u> | <u>Increase</u> |
|-------------|---------------------------------|-----------------|-------------------|
| No. 1 | Adjustment for final quantities | (\$4,750.00) | |
| No. 2 | Deduct for material testing | (\$4,300.00) | |
| No. 3 | Delete temporary parking lot | (\$4,120.00) | |
| No. 4 | Deduct for field trailer | (\$7,834.00) | |
| No. 5 | Delete manhole lining | (\$15,000.00) | |
| No. 6 | Delete compressible material | (\$15,549.49) | |
| No. 7 | Deduct storm pond crossing | (\$86,005.00) | |
| No. 8 | Sewer maintenance crossings | | \$24,823.06 |
| No. 9 | Remove temporary entrance | | <u>\$3,813.58</u> |
| | Total Increase | | \$28,636.64 |
| | Total Decrease | (\$137,558.49) | |
| | Net Decrease | (\$108,921.85) | |

This deductive change order did not require any increase in time to the original Contract completion dates.

Change Order Summary

| | |
|---------------------------------|-----------------------|
| Original Contract Price | \$3,846,947.00 |
| Final Change Order No. 1 | (\$108,921.85) |
| Final Total Contract Price | \$3,738,025.15 |
| Original Substantial Completion | May 6, 2009 |
| Original Final Completion | June 5, 2009 |

Prepared By:

Joe Teusch, Project Manager
Greeley and Hansen

 12/30/2009

Signature Date

Accepted By:


Brian Garrett, Project Manager
Atlas Excavating, Inc.

 12/31/09

Signature Date

Recommended By:

David S. Henderson, Utility Director
City of West Lafayette

 1/19/2010

Signature Date

Authorized By:

John R. Dennis, Mayor
City of West Lafayette

Signature Date

Authorized By:

Bradley W. Marley, Member
Board of Public Works & Safety

Signature Date

Authorized By:

Sana G. Booker, Member
Board of Public Works & Safety

Signature Date

Attest:

Judith C. Rhodes, IAMC/CMC/CPFA
City of West Lafayette Clerk-Treasurer

Signature Date

Western Sanitary Sewer Interceptor – Division II

Final Contract Change Order No. 1

APPROVED:

DATE: _____

CITY OF WEST LAFAYETTE
BOARD OF PUBLIC WORKS AND SAFETY

John R. Dennis, Mayor

Sana G. Booker, Member

Bradley W. Marley, Member

Jonathan C. Speaker, Member

Elizabeth M. Stull, Member

Attest:

Clerk-Treasurer Judith C. Rhodes