

Contract No:SRS-32458

Change Order No.: 001

INDIANA Department of Transportation
Construction Change Order and Time Extension Summary

Page: 1

Contract Information

District:CRAWFORDSVILLE
DISTRICT

Contract No.: SRS-32458

AE:Seef, Erik

Letting Date:10/21/2009

PE/S:Del Real, Ramon

Status:Pending

Change Order Information

Change Order No.: 001

EWA: Y or Force Acct: N

Date Generated: 00/00/0000

Date Approved: 00/00/0000

Reason Code: CHANGED COND, Construction Related

Description: Pavement Removal @ Stadium & Lutz Intersections

Original Contract Amount \$ 251,140.74

Current Change Order Amount \$ -1,188.98

Percent: -0.473 %

Total Previous Approved Changes \$ 0.00

Percent: 0.000 %

Total Change To-Date \$ -1,188.98

Percent: -0.473 %

Modified Contract Amount \$ 249,951.76

Time Extension Information

Date Initiated 00/00/0000

Date Completed 00/00/0000

Original Contract Time

SS Completion Date 00/00/0000 or SS Calendar/Work Days 0

SP Date 00/00/0000 or SP Days

(SS = Standard Specification, SP = Special Provision)

Time Element Description:

Current Time Extension

SS Days 0 SP Days 0

SP Days Value \$ 0.00

Previous Time Approved

SS Days by AE: _____ DCE: _____ SCE: _____ DDCM: _____

SS Days _____

SP Days Value \$ _____

Revised Contract Time

SS Completion Date 00/00/0000 or SS Calendar/Work Days 0

SS Date 00/00/0000 or SP Days 0

INDIANA Department of Transportation
Construction Change Order and Time Extension Summary

Review and Approval Information

Required Approval Authority AE:_____ DCE:_____ SCE:_____ * DDCM:_____ *
(\$ per Change Order) (- LE \$ 250K-) (- LE \$ 750K -) (-- LE \$ 2 M --) (-- GT \$ 2 M --)
(Days per Contract) (50 SS days) (100 SS days) (200 SS Days) (GT 200 SS days)

Verbal Approval Required? Y / N If Y, by _____ Date Issued _____

Total Change To-Date>5%? Y / N If Y , Copy to Program Budget Manager _____

Scope/Design Recommendation Required? Y / N If Y, Referred to Project Manager(PM) _____
Date to PM _____ Date Returned _____

Approval Authority Concurs with PM? Y / N If Y, Concurrence by _____ Date _____
If N, Resolution: Approved _____ Disapproved _____
Resolved by _____ Date _____

LPA Signatures Required? Y / N If Y, Date to LPA _____ Date Returned _____

FHWA Signatures Required? Y / N If Y, Date to FHWA _____ Date Returned _____

* Field Engineer Recommendation (Required for SCE or DDCM Approval)

Field Engineer _____ Date _____

Comments: _____

Contract No:SRS-32458

INDIANA

Date:06/03/2010

Change Order No:001

Department of Transportation

Page: 3

Contract: SRS-32458
Project: 0901102 - State:0901102
Change Order Nbr: 001
Change Order Description: Pavement Removal @ Stadium & Lutz Intersections
Reason Code: CHANGED COND, Construction Related

CLN	PCN	PLN	Item Code	Unit	Unit Price	CO Qty	Comment	Amount Change
0009	0901102	0009	301-07448	TON	18.510	-200.000	C	Amount:\$ -3,702.00

Item Description: COMPACTED AGGREGATE, NO. 53, BASE

Supplemental Description1:

Supplemental Description2:

0015	0901102	0015	402-07450	TON	75.830	-166.000	C	Amount:\$ -12,587.78
------	---------	------	-----------	-----	--------	----------	---	----------------------

Item Description: HMA WEDGE AND LEVEL, TYPE A

Supplemental Description1:

Supplemental Description2:

0042	0901102	0042	202-02240	SYS	52.800	286.000	C	Amount:\$ 15,100.80
------	---------	------	-----------	-----	--------	---------	---	---------------------

Item Description: PAVEMENT REMOVAL

Supplemental Description1:

Supplemental Description2:

Total Value for Change Order 001 = \$ -1,188.98

Whereas, the Standard Specifications for this contract provides for such work to be performed, the following change is recommended.

General or Standard Change Order Explanation

Item #9 Comp. Agg. #53, Base; This item was reduced when patching was modified to only remove the asphalt over the existing concrete pavement in random areas throughout the project. Item #15 HMA Wedge & Level, Type A; This item will not be used, W&L was to be used for building the crown on the road, the milling will be done in such a way that the crown will be built-in with the milling operation. Item #42, Pavement Removal; When the exploratory cores were taken on this project, concrete pavement was discovered under the asphalt pavement. It was determined to remove the concrete pavement at the intersections of Salisbury St. & Stadium Ave. and Salisbury St. & Lutz St.

Change Order Explanation for Specific Line Item

It is the intent of the parties that this change order is full and complete compensation for the work describe above.

Notification and consent to this change order is hereby acknowledged.

Contractor: Rieth-Riley

Signed By: 

Date: 6/8/10

NOTE: Other required State and FHWA signatures will be obtained electronically through the SiteManager system.

Contract No:SRS-32458

Change Order No:001

INDIANA

Department of Transportation

Date:06/03/2010

Page: 4

APPROVED FOR LOCAL PUBLIC AGENCY

(SIGNATURE)

(TITLE)

(DATE)

(SIGNATURE)

(TITLE)

(DATE)

SUBMITTED FOR CONSIDERATION

PE/S _____

APPROVED FOR INDIANA DEPARTMENT OF TRANSPORTATION

Approval Level	Name of Approver	Date	Status
Project Engineer/Supervisor	Del Real, Ramon	00/00/0000	Action Pending



3425 O'FARREL ROAD • LAFAYETTE, INDIANA 47905 • WWW.RIETHRILEY.COM

"100% Employee Owned"

PROPOSAL

Date: May 25, 2010

Job Name: S R S 3 2 4 5 8 A	Job Location: Salisbury Street West Lafayette, IN
Proposal Submitted To	Owner Information
Name: Ramon Del Real	Name: I N D O T
Company: B F S	Company:
Address:	Address:
City/St/Zip	City/St/Zip
Phone:	Phone:
Fax:	Fax:
Mobile:	Mobile:
Email:	Email:

Rieth-Riley Construction Co., Inc. ("Contractor") submits to Owner/General Contractor ("Customer") this Proposal based on plans and specifications prepared by _____ and dated _____ and the following addenda, if any: _____.

Complete the following item: HMA patching for the intersections of Salisbury & Stadium and Salisbury & Lutz streets
Approx 40' x 40' each

Xxxxx Concrete pavement removal for HMA patching. _____ Remove concrete pavement under the existing asphalt pavement to subgrade. Work to be completed in two separate days.
HMA patching and Comp Agg prices will remain as per contract.
This unit price is in addition to other pay items.
356 SY @ \$ 52.80/SY = \$ 18,796.80

THIS PROPOSAL SHALL REMAIN VALID ONLY FOR 15 DAYS FROM THE ABOVE PROPOSAL DATE.

SALES TAX INCLUDED: NO

THIS PROPOSAL INCLUDES ALL OF THE STANDARD
TERMS & CONDITIONS SET FORTH ON THE REVERSE SIDE
OF THIS DOCUMENT.

RIETH RILEY CONSTRUCTION CO., INC.

By: _____

Thomas M Buck Area Manager

ACCEPTANCE OF PROPOSAL

I (we) have read the above Proposal, INCLUDING THE STANDARD TERMS & CONDITIONS ON THE REVERSE SIDE, and hereby accept this Proposal. You are hereby authorized to begin the work as proposed.

By: _____

(Authorized Signature)

(Date Signed)

(Printed Name & Title)

TELEPHONE: (765) 447-2324 • FAX: (765) 448-1053

"AN EQUAL OPPORTUNITY EMPLOYER"

Continuing

ASSURANCE OF SKILL • INTEGRITY • RESPONSIBILITY • IN CONSTRUCTION

Ramon Delreal

From: Seef, Erik [ESEEF@indot.IN.gov]
Sent: Tuesday, May 25, 2010 10:04 AM
To: Ramon Delreal
Cc: 'David Buck'; 'Elizabeth Cook'
Subject: RE: salisbury quote

Mr. Delreal:

The submitted price is within the acceptable range based on past bid history. The bid history can be found in the change order file for this contract in the District. This adds pavement removal, 202-02240, to the contract at \$52.80 / SYS. Keep in mind that the total amount of the contract is set, and that any overruns fall back to the LPA.

If you have any comments or questions, do not hesitate to contact me.
Erik Seef

From: Ramon Delreal [RDelreal@bfsengr.com]
Sent: Tuesday, May 25, 2010 9:52 AM
To: Seef, Erik
Cc: 'David Buck'; 'Elizabeth Cook'
Subject: FW: salisbury quote

Erik,
Attached is the price quote for the pavement removal required on Salisbury Street. Please review and let me know if it meets your approval.
Thank you,
Ramon

From: Tom Buck [mailto:TBUCK@rieth-riley.com]
Sent: Tuesday, May 25, 2010 9:49 AM
To: Ramon Delreal
Subject: RE: salisbury quote

Revised quote TB

From: Ramon Delreal [mailto:RDelreal@bfsengr.com]
Sent: Tuesday, May 25, 2010 9:24 AM
To: Tom Buck
Cc: Bob Harvey
Subject: RE: salisbury quote

Tom,
Per our conversation this morning, we would like for you to proceed with option #3 (complete removal and replacement). I will mark out the removal areas at the Lutz & Stadium intersections plus other areas else where. We need to complete the work at the intersections prior to doing any work on the other patching areas in order to know how much money is still available.

Bob-Knowing what is to be done, please let me know what the schedule will be for doing this work.

Thank you,
Ramon

From: Tom Buck [mailto:TBUCK@rieth-riley.com]
Sent: Monday, May 24, 2010 5:26 PM
To: Ramon Delreal
Subject: salisbury quote

Three options lets do the first one !

THE

Area Plan Commission

of TIPPECANOE COUNTY

20 NORTH 3RD STREET
LAFAYETTE, INDIANA 47901-1209

(765) 423-9242
(765) 423-9154 [FAX]
www.tippecanoe.in.gov/apc

SALLIE DELL FAHEY
EXECUTIVE DIRECTOR

July 27, 2010
Ref No: 10 - 227

Dave Buck
City of West Lafayette
609 West Navajo
West Lafayette, IN 47906

REM: City of West Lafayette, Salisbury Street
Contract SRS-32458
Change of Work Orders 1 through 4

Dear Dave:

Attached you will find the signed change orders for the above referenced project. The change orders reflect pavement removal at the Stadium and Lutz intersections, changes in pavement marking materials, adjusting under runs, and time extension due to utility delays. The total is a credit of \$3,520.16.

This project is federally funded through American Recovery and Reinvestment Act of 2009 funds. Since there is an overall credit to the project cost, as the Greater Lafayette MPO Director, I hereby authorize these change orders.

Please contact me if you have any questions.

Sincerely,



Sallie Dell Fahey
Executive Director

enclosures

cc: Erik Seef, Area Engineer

Change Order MPO Certification

Project: Salisbury Street

Federal Funds: American Recovery and Reinvestment Act Funds

Contract Number: SRS-32458

Change Order Number: #1 - 4

Federal Funds Approved: Credit of \$3,520.16



Sallie Dell Fahey
Executive Director

7/27/10

Date

2009 AARA Salisbury Street Resurfacing, CO#1, August 2, 2010.

APPROVED:

DATE: _____

CITY OF WEST LAFAYETTE
BOARD OF PUBLIC WORKS AND SAFETY

John R. Dennis, Mayor

Sana G. Booker, Member

Bradley W. Marley, Member

Jonathan C. Speaker, Member

Elizabeth M. Stull, Member

Attest:

Clerk-Treasurer Judith C. Rhodes