

CITY OF WEST LAFAYETTE

Western Sanitary Sewer Interceptor – Division V

**Contract Change Order No. 2**

This Change Order No. 2 provides for modifications to the City of West Lafayette Contract with Atlas Excavating, Inc. as follows:

**Description of Change Order**

Item No. 1 – Time Extension for Final Completion

The Contract provided 30 days from the date of Substantial Completion for Final Completion; however, final restoration could not be completed until the spring. All parties agreed that the final completion date be revised to May 1, 2012.

There will be no change to the Contract Amount resulting from this change order.

**Change Order Summary**

Original Contract Price	\$2,027,600.00
Change Order No. 1 - Approved	+ \$151,741.00
Revised Total Contract Price	\$2,179,341.00
Substantial Completion	January 19, 2012
Actual Substantial Completion	February 8, 2012
Final Completion	February 18, 2012
Change Order No. 2	+73 Calendar Days
<b>Revised Final Completion</b>	<b>May 1, 2012</b>

**Prepared By:**

Joe Teusch, Project Manager  
Greeley and Hansen

Joe Teusch 3/13/2012  
Signature Date

**Accepted By:**

Steve Rich, Project Manager  
Atlas Excavating, Inc.

Steve Rich 3/19/2012  
Signature Date

**Recommended By:**

David S. Henderson, Utility Director  
City of West Lafayette

David Henderson 3/21/2012  
Signature Date

**Authorized By:**

John R. Dennis, Mayor  
City of West Lafayette

\_\_\_\_\_  
Signature Date

**Authorized By:**

Bradley W. Marley, Member  
Board of Public Works & Safety

\_\_\_\_\_  
Signature Date

**Authorized By:**

Sana G. Booker, Member  
Board of Public Works & Safety

\_\_\_\_\_  
Signature Date

**Authorized By:**

Elizabeth M. Stull, Member  
Board of Public Works & Safety

\_\_\_\_\_  
Signature Date

**Authorized By:**

Jonathan C. Speaker, Member  
Board of Public Works & Safety

\_\_\_\_\_  
Signature Date

**Attest:**

Judith C. Rhodes, IAMC/CMC/CPFA  
City of West Lafayette Clerk-Treasurer

\_\_\_\_\_  
Signature Date