



106 South Sixteenth Street, Lafayette, Indiana 47905

www.HSKline.com

phone 765-742-0295

October 10, 2012

David M Buck PE, City Engineer
City of West Lafayette
609 West Navajo Street
West Lafayette, Indiana

Project Description: West Lafayette Wabash Heritage Trail Extension, Phase 2
Project: Des. No.: 0810347

Dear Mr. Buck,

This letter is to serve as our request to supplement our inspection services agreement for the above noted project.

As you know the project had an original completion date of December 14, 2011. The project had an actual last day of work of July 20, 2012. The attached "Wabash Heritage Trail Extension Progress Summary" presents the timelines and some milestones for both the Phase 1 and Phase 2 projects. As noted in the report, the days used to construct the Phase 2 project exceeded the planned construction period by 251%. As you know the FHWA requires that we provide on-site quality observation throughout the construction project.

In order to provide for these additional services we are requesting that the attached supplemental agreement be considered for execution. A summary of the additional inspection hours expended and the associated man-hour justification is attached in the report. If you have any questions regarding this request please don't hesitate contacting our office.

Best regards,

Stewart W. Kline
H Stewart Kline & Associates, Inc.

WEST LAFAYETTE
WEST LAFAYETTE WABASH HERITAGE TRAIL EXTENSION, PHASE 2
DES No 0810347
CONSTRUCTION INSPECTION SERVICES AGREEMENT
SUPPLEMENTAL AGREEMENT NO. 1

This supplemental agreement is made and entered into October 17 2012, by and between the Redevelopment Commission of the City of West Lafayette, acting by and through its proper officials ("LOCAL PUBLIC AGENCY", "LPA", or "CITY"), and H. Stewart Kline & Associates, Inc. (the "CONSULTANT") a corporation organized under the laws of the State of Indiana.

WHEREAS, the LPA and the CONSULTANT did on August 23, 2011, enter into an Agreement for construction inspection services, and

WHEREAS, the LPA now desires to amend the AGREEMENT to extend the inspection services,

AND

WHEREAS, the LPA desires the CONSULTANT to provide said Additional Engineering Services enumerated.

NOW, THEREFORE, it is agreed by and between the parties hereto as follows:

APPENDIX "D" COMPENSATION, Section A Paragraph 4 is amended to increase the total compensation by \$85,715 as follows:

- 4. The total compensation to the CONSULTANT shall not exceed \$175,715 unless approved in writing by the CITY*

Except as herein modified, changed and supplemented, all terms of the original agreement, dated August 23, 2011, shall continue in full force and effect.

In Witness Whereof, the CONSULTANT and the LPA have, through duly authorized representatives, entered into this Contract. The parties having read and understand the forgoing terms of this Contract do by their respective signatures dated below hereby agree to the terms thereof.

"CONSULTANT"
H. STEWART KLINE & ASSOCIATES

LOCAL PUBLIC AGENCY
CITY OF WEST LAFAYETTE
REDEVELOPMENT COMMISSION

Stewart W. Kline, President

Lawrence Oates, President

ATTEST:

ATTEST:

Michael W Peterson, Vice President

Linda Sorensen, Secretary