
MEMORANDUM

To: The Redevelopment Commission for the City of West Lafayette
From: Don Grimstad, Resident Project Representative
Date: June 9th, 2015
CC: Judy Rhodes, Clerk-Treasurer
David M. Buck, P.E., Public Works Director
Subject: **Cumberland Ave. - Phase III**
Change Order No. 4

Please see the following as a summary sheet and signature page for the attached supporting documentation.

CHANGE ORDER NO. 4

Original Contract Sum:	\$	4,800,642.21
Net Change Authorized by Previous Change Orders:	\$	46,607.72
Adjusted Contract Amount:	\$	4,847,249.93
Current Change Order Amount:	\$	98,407.95
New Contract Amount:	\$	4,945,657.88

Contractor:
Milestone Contractors, LP

By: 

Title: GENERAL Supt

Date: 6-10-15

Engineer:
American Structurepoint, Inc.

By: 

Title: Don Grimstad, Resident Project Representative

Date: 06/10/2015

Owner:
The Redevelopment Commission for the City of West Lafayette

By: _____

Title: Lawrence T. Oats, President

Date: _____

By: _____

Title: Stephen B. Curtis, Secretary

Date: _____

Contract Modification

City of West Lafayette Redevelopment Commission

6/9/2015 12:53 PM

FieldManager 4.5a

Contract: _IN201301287, Cumberland Avenue Phase III

Cont. Mod. Number	Revision Number	Cont. Mod. Date	Net Change	Awarded Contract Amount
4	1	6/9/2015	\$98,407.95	\$4,800,642.21
Route				
Contract Location West Lafayette				

Short Description

Change Order #4

Description of Changes

ALTERNATE NO. 1 - LIGHTING

This is the 1st of 2 change orders to capture the Alternate No. 1 - Lighting.

Alternate No.1 - Lighting was part of the original bidding documents. The Owner accepted the Lighting Alternate after the award of the Original Contract.

Increases / Decreases

Project: IN201301287, Cumberland Avenue Phase III

CNST

Category: 1, .

Item Description	Item Code	Prop.Ln.	Item Type	Unit	Quantity	Chg.	Unit Price	Dollar Value
Light Standard Foundation, 3 FT Diameter X 8 FT	_0366	1001	ORIGINAL	EACH	22.476		1,002.00000	\$22,520.95

Reason: Alt. No. 1 - Lighting

Wire, No 4 Copper, in Plastic Duct, in Conduit, 4-1C & Conduit, PVC, 2 IN, Schedule 80, Lighting	_0368	1003	ORIGINAL	LFT	1,765.000		11.00000	\$19,415.00
--	-------	------	----------	-----	-----------	--	----------	-------------

Reason: Alt. No. 1 - Lighting

Wire, No 4 Copper, in Plastic Duct, in Conduit, 4-1C & Conduit, PVC, 2 IN, Schedule 40, Lighting	_0368	1004	ORIGINAL	LFT	5,792.000		9.75000	\$56,472.00
--	-------	------	----------	-----	-----------	--	---------	-------------

Reason: Alt. No. 1 - Lighting

Subtotal for Category 1: \$98,407.95

Subtotal for Project IN201301287: \$98,407.95

Contract Modification

City of West Lafayette Redevelopment Commission

6/9/2015 12:53 PM

FieldManager 4.5a

Don Grimstad	Milestone Contractors, LP
	
(Signature)	(Signature)
	6-10-15
	(Date)
City of West Lafayette Redevelopment Commission	
	
(Signature)	
	(Date)