

---

## MEMORANDUM

**TO:** West Lafayette Redevelopment Commission

**FROM:** Ed Garrison, Engineering Assistant

**DATE:** September 16, 2015

**CC:** Doug Payne, Street Department  
Judy Rhodes, Clerk-Treasurer  
Dave Buck, Public Works Director

**SUBJECT: 2015 STREET RESURFACING PROJECT**

### CHANGE ORDER NO. 1

---

Upon review, it is my recommendation that the West Lafayette Redevelopment Commission approve Change Order No. 1 to the 2015 Street Resurfacing Project. This change order is necessary to adjust the contract amount for the difference in final quantities from the contract and to add items for millings along the shoulder of former county roads for safety improvement.

### SUMMARY

#### CHANGE ORDER No. 2:

##### *Quantity Adjustments*

|   |              |        |
|---|--------------|--------|
| Milling – 1200 SYD over                   | \$ 9,300.00  | ADD    |
| Wedge – 89.4 TONS under                   | \$ 5,888.78  | DEDUCT |
| Surface – 680.61 TONS over                | \$ 44,831.78 | ADD    |
| HMA Patching – 3.74 TONS under            | \$ 662.24    | DEDUCT |
| Surface, Alleys – 57.48 TONS over         | \$ 5,922.74  | ADD    |
| Sidewalk R&R – 1.16 SYD over              | \$ 83.03     | ADD    |
| Sidewalk Remove – 8.28 SYD over           | \$ 408.29    | ADD    |
| Concrete Drive Approach – 107.69 SYD over | \$ 11,852.36 | ADD    |
| Concrete Curb – 165 LF under              | \$ 8,613.00  | DEDUCT |
| Inlet, Adjust to Grade – 2 EA under       | \$ 1,919.30  | DEDUCT |
| Universal Access Ramp – 6.94 SYD over     | \$ 2,311.51  | ADD    |

|                            |             |        |
|----------------------------|-------------|--------|
| C.A.B. #53 – 76 TONS under | \$ 4,987.12 | DEDUCT |
|----------------------------|-------------|--------|

*Additional Work*

|                                |              |     |
|--------------------------------|--------------|-----|
| Shoulder Millings – 323.38 TON | \$ 16,691.84 | ADD |
|--------------------------------|--------------|-----|

|                              |             |     |
|------------------------------|-------------|-----|
| Mob / Demob, Millings – 1 LS | \$ 2,767.00 | ADD |
|------------------------------|-------------|-----|

|                      |             |     |
|----------------------|-------------|-----|
| MOT, Millings – 1 LS | \$ 1,251.00 | ADD |
|----------------------|-------------|-----|

|              |                     |            |
|--------------|---------------------|------------|
| <b>TOTAL</b> | <b>\$ 73,349.11</b> | <b>ADD</b> |
|--------------|---------------------|------------|

# 2015 STREET RESURFACING PROJECT

## CITY OF WEST LAFAYETTE


### CHANGE ORDER No. 1

|  |               |
|--|---------------|
| Original Contract Sum:                           | \$ 464,094.75 |
| Net Change Authorized by Previous Change Orders: | \$ 0.00       |
| Adjusted Contract Amount:                        | \$ 464,094.75 |
| Change Order No. : 1                             | \$ 73,349.11  |
| New Contract Amount:                             | \$ 537,443.86 |

We hereby authorize the above change order to be made a part of the original contract as referenced, on this 16th day of September, 2015.

**CONTRACTOR:**

**West Lafayette Redevelopment  
Commission**

  
\_\_\_\_\_  
Tom Buck  
Rieth-Riley

\_\_\_\_\_  
Lawrence T. Oates, President

\_\_\_\_\_  
Stephen B. Curtis, Secretary