

CITY OF WEST LAFAYETTE

TO: Atlas Excavating Inc.
4740 Swisher Road
West Lafayette, IN 47906

CONTRACT CHANGE ORDER NO.: 01
DATE: October 21, 2015
PROJECT NAME: Cumberlande Ave. Sanitary Sewer Extension

I. The following changes are incorporated into this contract:

	<u>ITEM</u>	<u>SCHEDULED ADJUSTMENT AMOUNT</u>	<u>(+) OR (-) DAYS</u>
A.	Change Date of Substantial Completion from October 27, 2014 to April 1, 2015.	\$0	156
B.	Change Date of Final Completion from April 21, 2015 to September 17, 2015.	\$0	149
C.	Decrease Contract Item #3 "18" PVC (SDR 26) Sanitary Sewer" quantity from \$153,700 to \$149,884.	(\$3,816)	0
D.	Decrease Contract Item #4 "18" PVC (DR 18) Sanitary Sewer" quantity from \$231,400 to \$214,757.	(\$16,643)	0
E.	Decrease Contract Item #5 "18" Lined DIP Class 53 Sanitary Sewer" quantity from \$360,000 to \$351,000.	(\$9,000)	0
F.	Decrease Contract Item #6 "18" DIP Class 53 Sanitary Sewer Under Lindberg Road" quantity from \$148,000 to \$139,381.	(\$8,619)	0
G.	Increase Contract Item #11 "Additional Earth Excavation" quantity from \$700.00 to \$14,008.54.	\$13,308.54	0
H.	Increase Contract Item #12 "Additional Select Fill Material" quantity from \$6,800.00 to \$57,375.46.	\$50,575.46	0
I.	Decrease Contract Item #13 "Work Allowance" quantity of \$25,000 by \$14,194 to incorporate Cost Proposals Dated: 8/27/14 and 4/22/15.	(\$10,806)	0
J.	Decrease Contract Item #15 "Incentive Payment – Substantial Completion" from quantity \$15,000 to \$0.	(\$15,000)	0
TOTAL		\$0	305

II. The following referenced documents further describe the changes outlined in Paragraph I, and are to be considered a part of this Change Order: Cost Proposals Dated: 8/27/14 and 4/22/15.


The changes result in the following adjustment of Contract Price and Contract Time:

Contract Sum prior to this Change Order	\$ 1,958,000
Contract Sum will reduce by this Change Order	\$0
New Contract Sum including this Change Order	\$ 1,958,000
Contract Time Prior to this Change Order	<u>Oct. 27, 2014</u> Substantial Completion Date
	<u>Nov. 16, 2014</u> Final Completion Date
Net Increase resulting from this Change Order	<u>305 Days</u>
Current Contract Time including this Change Order	<u>Apr. 1, 2015</u> Substantial Completion Date
	<u>Sept. 17, 2015</u> Final Completion Date

This Change Order is for full and final settlement of all direct, indirect, impact costs and time extensions incurred at any time resulting from the performance of the changed work.

Prepared By:


Joe Teusch, Project Manager
Greeley and Hansen

 10/21/2015

Signature Date

Accepted By:


Tina Dillon, President
Atlas Excavating, Inc.

 10/22/15

Signature Date

Recommended By:

David S. Henderson, Utility Director
City of West Lafayette

 1/8/2016

Signature Date

Authorized By:

John R. Dennis, Mayor
City of West Lafayette

Signature Date

Authorized By:

Sana G. Booker, Member
Board of Public Works & Safety

Signature Date

Authorized By:

Brooke E. Folkers, Member
Board of Public Works & Safety

Signature Date

Authorized By:

Tanuja R. Sheth, Member
Board of Public Works & Safety

Signature Date

Authorized By:

Jonathan C. Speaker, Member
Board of Public Works & Safety

Signature Date

Attest:

Judith C. Rhodes, IAMC/CMC/CPFA
City of West Lafayette Clerk-Treasurer

Signature Date