

**INDIANA Department of Transportation
Construction Change Order and Time Extension Summary**

Contract Information

District:CRAWFORDSVILLE
DISTRICT

Contract No.: T -33756
AE:Shaw, John Wesley

Letting Date:03/05/2014
PE/S:Surber, Rob

Status:Draft

Change Order Information

Date Generated: 06/24/2014

Change Order No.: 001
Date Approved: 00/00/0000

EWA: N or Force Acct: N

Reason Code: ERRORS & OMISSIONS, Construct Related

Description: Time Extension due tree planting

Original Contract Amount	\$ 298,803.33	
Current Change Order Amount	\$ 0.00	Percent: 0.000 %
Total Previous Approved Changes	\$ 0.00	Percent: 0.000 %
Total Change To-Date	\$ 0.00	Percent: 0.000 %
Modified Contract Amount	\$ 298,803.33	

Time Extension Information

Date Initiated 00/00/0000

Date Completed 00/00/0000

Original Contract Time

SS Completion Date 07/31/2014 or SS Calendar/Work Days 0

SP Date 00/00/0000 or SP Days

(SS = Standard Specification, SP = Special Provision)

Time Element Description: Signal Construction has requested extra days for planting of trees. Specifications state that planting season for trees is from October 1 to April 15 if trees are dormant. The Contractor is requesting the date for only the tree planting be extended to November 1, 2014. This will not change the completion date for the rest of the project. The AE made an error in timeset. The original CCD did not allow time for planting trees per specifications.

Current Time Extension	SS Days 0 SP Days 0	SP Days Value \$ 0.00
Previous Time Approved	SS Days by AE: _____ DCE: _____ SCE: _____ DDCM: _____	
	SS Days _____	SP Days Value \$ _____
Revised Contract Time	SS Completion Date 00/00/0000 or SS Calendar/Work Days 0	
	SS Date 00/00/0000 or SP Days 0	

**INDIANA Department of Transportation
Construction Change Order and Time Extension Summary**

Review and Approval Information

Required Approval Authority AE:_____ DCE:_____ SCE:_____ * DDCM:_____ *
(\$ per Change Order) (- LE \$ 250K-) (- LE \$ 750K -) (-- LE \$ 2 M --) (-- GT \$ 2 M --)
(Days per Contract) (50 SS days) (100 SS days) (200 SS Days) (GT 200 SS days)

Verbal Approval Required? Y / N If Y, by_____ Date Issued_____

Total Change To-Date>5%? Y / N If Y , Copy to Program Budget Manager_____

Scope/Design Recommendation Required? Y / N If Y, Referred to Project Manager(PM) _____

Date to PM_____ Date Returned_____

Approval Authority Concurs with PM? Y / N If Y, Concurrence by_____ Date_____

If N,Resolution: Approved _____ Disapproved _____

Resolved by_____ Date_____

LPA Signatures Required? Y / N If Y, Date to LPA _____ Date Returned _____

FHWA Signatures Required? Y / N If Y, Date to FHWA _____ Date Returned_____

* Field Engineer Recommendation (Required for SCE or DDCM Approval)

Field Engineer _____ Date _____

Comments: _____

Contract No:T -33756
Change Order No:001

INDIANA
Department of Transportation

Date:07/11/2014
Page: 3

Contract: T -33756
Project: State:1006069, 1006476
Change Order Nbr: 001
Change Order Description: Time Extension due tree planting
Reason Code: ERRORS & OMISSIONS, Construct Related

CLN	PCN	PLN	Item Code	Unit	Unit Price	CO Qty	Comment	Amount Change
								Total Value for Change Order 001 = \$ 0.00

Contract Completion Date Time Adjustment

Original Completion dt: 07/31/2014 Adj compl dt 11/01/2014 Adj No. of Days 88

Explanation: Signal Construction has requested extra days for planting of trees. Specifications state that planting season for trees is from October 1 to April 15 if trees are dormant. The Contractor is requesting the date for only the tree planting be extended to November 1, 2014. This will not change the completion date for the rest of the project. The AE made an error in timeset. The original CCD did not allow time for planting trees per specifications.

Whereas, the Standard Specifications for this contract provides for such work to be performed, the following change is recommended.


General or Standard Change Order Explanation

Contractor has request a time extension for tree planting on the project. The current project is to be completed August 5 which is outside the spec. for planting of trees. Signal has requested that the extension for only the planting of trees be extended until November 1, 2014. This will not affect the completion date for the rest of the project. The AE made an error on the timeset. The original CCD did not allow time for the trees to be planted in season per specifications.

Change Order Explanation for Specific Line Item

It is the intent of the parties that this change order is full and complete compensation for the work describe above.
Notification and consent to this change order is hereby acknowledged.

Contractor: Signal Construction Inc.

Signed By: 

Date: 14 July 14

NOTE: Other required State and FHWA signatures will be obtained electronically through the SiteManager system.

Contract No:T -33756
Change Order No:001

INDIANA
Department of Transportation

Date:07/11/2014
Page: 4

APPROVED FOR LOCAL PUBLIC AGENCY

(SIGNATURE)

(TITLE)

(DATE)

(SIGNATURE)

(TITLE)

(DATE)

SUBMITTED FOR CONSIDERATION

PE/S _____

APPROVED FOR INDIANA DEPARTMENT OF TRANSPORATION

Approval Level Name of Approver Date Status



**SIGNAL
CONSTRUCTION
INCORPORATED**

June 26, 2014

Robert W. Surber
Project Supervisor
Butler, Fairman & Seufert, Inc.
8450 Westfield Blvd., Suite 300
Indianapolis, IN 46240-8302

Re: T-33756-A Extension of Contract Time for Tree Planting

Rob,

I am requesting an Extension of Contract Time for the planting of trees only as the Completion date for this contract is well before the customary planting season for trees. I have been advised by Mark Ruhl at Slussers that it would be best to extend the contract until November 1, 2014 as the trees planned for this project are a "tough transplant" and their survival rate is better the later he can go.

Please forward or process this request and advise at your earliest convenience.

Sincerely,

Michael McGhee

President