
MEMORANDUM

To: The Redevelopment Commission for the City of West Lafayette
From: Don Grimstad, Resident Project Representative
Date: September 10th, 2015
CC: Judy Rhodes, Clerk-Treasurer
David M. Buck, P.E., Public Works Director
Subject: **Cumberland Ave. - Phase III**
Change Order No. 7

Please see the following as a summary sheet and signature page for the attached supporting documentation.

CHANGE ORDER NO. 7

Original Contract Sum:	\$	4,800,642.21
Net Change Authorized by Previous Change Orders:	\$	466,842.22
Adjusted Contract Amount:	\$	5,267,484.43
Current Change Order Amount:	\$	18,862.00
New Contract Amount:	\$	5,286,346.43

Contractor:
Milestone Contractors, LP

By: _____

Title: _____

Date: _____

K. H. M.
GENERAL SUP'T
9-10-15

Engineer:
American Structurepoint, Inc.

By: _____

Title: _____

Date: _____

Don Grimstad
Don Grimstad, Resident Project Representative
09/10/2015

Owner:
The Redevelopment Commission for the City of West Lafayette

By: _____

Title: _____

Date: _____

Lawrence T. Oates, President

By: _____

Title: _____

Date: _____

Stephen B. Curtis, Secretary

Contract Modification

City of West Lafayette Redevelopment Commission

9/10/2015 4:03 AM

FieldManager 4.5a

Contract: _IN201301287, Cumberland Avenue Phase III

Cont. Mod. Number	Revision Number	Cont. Mod. Date	Net Change	Awarded Contract Amount
7	2	9/10/2015	\$18,862.00	\$4,800,642.21
Route				
Contract Location West Lafayette				

Short Description

Change Order #7

Description of Changes

Barlow Storm Improvements & Misc "low profile" castings.

Increases / Decreases

Project: IN201301287, Cumberland Avenue Phase III

CNST

Category: 1, .

Item Description	Item Code	Prop.Ln.	Item Type	Unit	Quantity	Chg.	Unit Price	Dollar Value
Manhole Type J	_0302	0082	ORIGINAL	EACH	-1.000		4,000.00000	\$-4,000.00

Reason: Replaced with larger structure due to existing conditions

Subtotal for Category 1: \$-4,000.00

Subtotal for Project IN201301287: \$-4,000.00

New Items

Project: IN201301287, Cumberland Avenue Phase III

Category: 1, .

Item Description	Item Code	Prop.Ln.	Item Type	Unit	Proposed Qty.	Unit Price	Dollar Value
Barlow Storm & Low Profile Structures Storm Revisions	_6000	3038	CHANGE	LS	1.000	22,862.00000	\$22,862.00

Reason: Construct Storm Improvements to Existing Conditions

Subtotal for Category 1: \$22,862.00


Subtotal for Project IN201301287: \$22,862.00

Contract Modification

City of West Lafayette Redevelopment Commission

9/10/2015 4:03 AM

FieldManager 4.5a

Don Grimstad  _____ (Signature)	09/10/15 _____ (Date)	Milestone Contractors, LP  _____ (Signature)	9/10/15 _____ (Date)
City of West Lafayette Redevelopment Commission _____ (Signature)	_____ (Date)		