Salisbury Street Improvements Project, Phase 3
West Lafayette, IN

CHANGE ORDER

Order No.: 2
Date: 06/09/2014

NAME OF PROJECT: Salisbury Street Improvements Project, Phase 3
OWNER: West Lafayette, IN
CONTRACTOR: Milestone Contractors, L.P.

The following changes are hereby made to the CONTRACT DOCUMENTS:

Item No.	Description	Quantity	Unit	Unit Price	Price
C2 5.45	Return Fee for Fiber Optic Communication Pole Vault	1.00	LS	$ 2,102.22	$ 2,102.22
C2 98.0	Storm Inlets w/ Sump and Basin Trap	1.00	LS	$ 8,394.00	$ 8,394.00
5.23	Fiber Optic Communications Pole Vault	(9.00)	EACH	$ 1,400.00	$ (12,600.00)
67.0	Fiber Optic Communication Pole Vault	(1.00)	EACH	$ 1,400.00	$ (1,400.00)
89.0	Stormwater Quality Str. (Allowance)	(1.00)	EACH	$ 30,000.00	$ (30,000.00)
90.0	Stormwater Quality Str. (Installation)	(1.00)	EACH	$ 15,000.00	$ (15,000.00)

TOTAL $ (48,503.78)

JUSTIFICATION

C2 5.45 Cost of returned material - Delete Items 67.0 and 5.23

C2 98.0 Replace Item 89.0 and 90.0 with material and labor to modify 9 inlets that include Sumps and Basin Traps

5.23 Deleted - Not used to supply Fiber Optics to the Traffic Control Cabinets

67.0 Deleted - Not used to supply Fiber Optics to the Traffic Control Cabinets

89.0 See Item (C2 98.0)

90.0 See Item (C2 98.0)

CHANGE TO CONTRACT PRICE:

Original CONTRACT PRICE	$ 1,664,244.82
Current CONTRACT PRICE adjusted by previous CHANGE ORDER	$ 1,661,393.82
The CONTRACT PRICE due this CHANGE ORDER (~~increased~~) (decreased) by:	$ 48,503.78
The new CONTRACT PRICE including this CHANGE ORDER will be	$ 1,612,890.04

The CONTRACT TIME will be (increased) (~~decreased~~) by 0 calendar days.

The date for completion of all work will be 10/01/2014

Requested By:

Milestone Contractors, L.P.

Recommended By:

Butler, Fairman & Seufert, Inc.

REDEVELOPMENT COMMISSION FOR
City of West Lafayette, West Lafayette, IN

LAWRENCE T. OATES PRESIDENT

ATTEST:

Stephen B. Curtis, Secretary

MIDWESTERN ELECTRIC, INC.

INDIANAPOLIS

3385 N. Arlington Avenue ▪ Indianapolis, Indiana 46218-2542

ELECTRICAL CONTRACTOR

Telephone 317-545-7641
Fax 317-545-7643

May 22, 2014

Rob Cochran
Milestone Contractors
3301 S CR460 East
Lafayette, IN 47905

Re: Salisbury Street – City of West Lafayette

Rob,

Please find below our cost for the added fiber optic expansion module and our cost for the return of the pole vaults which were deleted from the project.

~~CISCO FIBER OPTIC EXPANSION MODULE~~	~~$ 1,474.00/EACH~~	
RETURN COST FOR POLE VAULTS	$ 2,102.22/LSUM	ITEM C2 5.45

A copy of our quotes from our vendors on these costs is attached. We have added a mark-up of 10% to each item for handling costs.

If you have any questions regarding our costs, feel free to contact us.

Sincerely,

Dean Balazs
Division Manager

MIDWESTERN ELECTRIC, INC.
3385 N. Arlington Ave.
INDIANAPOLIS, IN 46218
PHONE: 317-545-7641
FAX: 317-545-7643

PURCHASE ORDER

Show this Purchase Order Number on all correspondence, invoices, shipping papers and packages.
PAGE 1 OF 1

TO: Graybar Revised
ATTN: Adam

E-Mail
PHONE:
FAX:

P.O.# 4576 / 14-1034
DATE: 3/4/14
AUTHORIZED BY: Joe Grove
SHIP TO: MWE - INDIANAPOLIS SHOP
3385 N. ARLINGTON AVE.
INDIANAPOLIS, IN 46218
EMAIL: IN@midwestern-electric.com

ORDERED Qty	RECEIVED Qty	RECEIVED Date	STOCK NO. DESCRIPTION	UNIT PRICE	TOTAL
10	10	3/26/14	Oldcastle Precast (SYN2436-24) 32168101 Base section	200.28	2,002.80
10	9	3/26/14	Oldcastle Precast 31250421	161.28	1,612.80
	1	4/11/14	Lid 4/9/14 INV# 972019703 $ 161.28		161.28
10	10	3/26/14	Oldcastle Precast 80002029 Bolt Kit	11.65	116.50
			3/26/14 Inv# 971780931 $ 3570.82		
			OUTBOUND FREIGHT - 3rd Party Con-Way		408.40
			3/27/14 Inv# 971800941 $ 408.40		
			INDOT "Type C" Certification Required		
			TOTAL:		$ 4,301.78

3893.38

REQ'D BY	WHEN SHIP	SHIP VIA	F.O.B. POINT	TERMS

Order is to be entered in accordance with prices, delivery and specifications shown above. Notify us immediately if you are unable to ship as specified. Do Not Duplicate
Seller shall comply with the EEO Clause in Section 202 of Executive Order 11246, as amended, 41 CFR-60-250 and 41 CFR-60-741, as amended, which are incorporated herein by specific reference.

AUTHORIZED BY

CREDIT -2799.07

1094.31

FREIGHT IN 408.40
FREIGHT OUT 408.40

TOTAL COST 1911.11

Milestone

May 28th, 2014

Butler, Fairman, & Seufert Civil Engineering
Attn: Jeremy Campbell
8450 Westfield Blvd. Suite 300
Indianapolis, IN 46240-5920

Re: SALISBURY STREET PH 3 – CO #6 –Sump 9 Inlets and Add Hoods

Jeremy,

Per your request, you have requested the additional pricing:

- Item A – Additional MH material charges 1 LS $4,013.00 / LS (ADD)
- Item B – Additional labor and material for hoods 1 LS $4,381.00 / LS (ADD)
- Item C – Delete Bid Item 89 and 90 1 LS $45,000.00 / LS (DEDUCT)

ITEM C2 98.0

Total deduct to contact – $36,606

Please let me know if you have any questions.

Sincerely,

Michael Bennet
Senior Estimator

cc: jobfile 142004

Milestone Contractors, L.P.
P.O. Box 6246 Lafayette, IN 47903-6246 (765) 772-7500 Fax (765) 772-7541